450601 P. BAILLIE

(65)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
20 MAR 1986
10:30 AM/~~PM~~
OPERATOR

86-03-20 1022 ST *
TASROK AA58276
STBY BCAST 176199 CLG

20 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-102-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-363-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
A88-AUP-075-T-420.61-CWW/SCB/CDC/GMK

DATE	: 20 MARCH 1986
REPORT NO.	: 85
DAYS FROM SPUD	: 82
PBTD	: 3949.3 METERS (12,957 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -14.9+, VIS - 51, API FL -3.0
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 130,211 CUM. COST :10,281,838
PRESENT OPERATION	: RIH WITH LANDING STRING.
OPERATIONS SUMMARY	: POH. RIG UP, RIH, PERFORATE WITH 3-3/8'' CASING GUN WITH 6 SPF FROM 3611.9 M (11,850 FT) TO 3618.0 M (11,870 FT). POH, PICK UP HALLIBURTON TEST TOOLS, LAY DOWN 4-3/4'' D.C. CLEAN SAME, PICK UP 4-3/4'' D.C. RIH, RIH WITH 3-1/2'' VAM TUBING. PICK UP S.S.T.T. FUNCTION TEST, (OK) RIH WITH LANDING STRING.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE