450602 ~~R. BILLINGHAM~~ P. BAILLIE (66)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
20 MAR 1986
11.35 AM/~~PM~~
OPERATOR

86-03-21 1117 ST *
TASROK AA58276
STBY BCAST 176199 CLG

21 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-103-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-366-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-077-T-420.61-CWW/SCB/CDC/GMK

DATE	: 21 MARCH 1986
REPORT NO.	: 86
DAYS FROM SPUD	: 83
PBTD	: 3949.3 METERS (12,957 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW - 15 , VIS - 51, API FL - 3.0
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 99,913 CUM. COST :10,381,751
PRESENT OPERATION	: POH WITH PLT.
OPERATIONS SUMMARY	: RIH WITH LANDING STRING, SET RTTS PACKER AT 3359.9 M (11,024 FT). RIG UP SURFACE EQUIPMENT, TEST SAME, DISPLACE TUBING WITH 77 BBLS DRILLWATER FOR 3477 PSI. DRAW DOWN AT 3612 M TO 3618 M (11,850 TO 11,869.9 FT) ZONE AND 2200 PSI DRAW DOWN AT 3440 M TO 3451 M (11,285.9 FT TO 11,322 FT) ZONE. OPEN LPR-N, NO FLOW, NO PRESSURE, RIG UP AND RUN PLT, NO INFLUX. RIH AND PERFORATE 3440 M TO 3451 M (11,285.9 FT - 11,322 FT) OPEN WELL FOR 10 MIN SHUT IN WELL AT SURFACE FOR INITIAL BUILD UP, POH WITH GUN'S. RUN PLT WITH WELL SHUT IN, OPEN WELL FOR 1 HOUR. WITH PLT IN HOLE, SHUT IN AT SURFACE FOR SECOND BUILD UP, ATTEMPT TO POH WITH PLT. PLT TOOL STUCK AT 3367.1 M (11,047 FT). BLEED WELL TO FLARE BOOM, FROM 1175 PSI TO 0 PSI, SHUT WELL IN, WORK PLT FREE, POH WITH PLT, MAX OVER PULL 2800 LBS.

TEST DATA AT SURFACE

	WELLHEAD TEMP	BOTTOM HOLE TEMP	PRESSURE
INITIAL OPEN, 10 MIN	67 DEG F	310 DEG F	0
INITIAL BUILD UP			