P. BAILLIE

450604

(67)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
24 MAR 1986
11.45 AM/~~PM~~
OPERATOR

86-03-24 1122 ST *
TASROK AA58276
STBY BCAST 176199 CLG

24 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-104-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-371-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-076-T-420.61-CWW/SCB/CDC/GMK

MARCH 22, 1986

DATE : 22 MARCH 1986
REPORT NO. : 87
DAYS FROM SPUD : 84
TD : PB 3949.3 METERS (12,957 FT)
PROGRESS : 0
MUD PROPERTIES : MW - 15, VIS - 51, API FL -3.0
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
FCCT - 0 PPG
DAILY COST (USD) : 97,928 CUM. COST : 10,479,679
PRESENT OPERATION : RIH WITH BIT FOR CLEAN OUT
OPERATIONS SUMMARY : COMPLETE POH WITH PLT, RECOVERED 2 CUPS FULL OF DEBRIS FROM TOP OF LOGGING TOOLS, SHUT WELL IN, OBSERVE PRESSURE BUILD UP TO 800 PSI, BLEED 15 GAL FLUID, PRESSURE DROPED TO 0 PSI. OPEN LPR-M2 VALVE AND REVERSE CIRC TO SHAKERS MAX GAS 2900 UNITS, RIG DOWN SURFACE EQUIPMENT LAY DOWN SAME, POH WITH DST STRING, LAY DOWN TEST TOOLS,(BOTTOM 1/3 OF LOWER RTTS PACKER RUBBER GONE), RECOVERED SAMPLE OF GAS CUT MUD FROM BETWEEN LPR-M-2 AND LPR-N, RIG UP SCHLUMBERGER, RIH WITH 5.75'' OD GAUGE RING AND JUNK BASKET TO 3443 M (11,296 FT) GAUGE RING HUNG UP, WORKED FREE, POH, RECOVERED 2-1/2 GALS OF ENERJET AND PACKER RUBBER DEBRIS, RIH WITH 5.50'' OD EZSV, ON WIRE LINE, UNABLE TO PASS 3443 M (11,296 FT) POH, (EZSV RELATIVELY UNDAMAGED). RIG DOWN SCHLUMBERGER. MAKE UP BIT NO 38, BHA AND RIH FOR CLEAN OUT
NOTE: SAMPLE OBTAINED FROM BETWEEN LPR-N AND