P. BAILLIE

450007

68

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
26 MAR 1986
2.00 ~~AM~~/PM
OPERATOR

86-03-26 1316 ST *
TASROK AA58276
STBY BCAST 176199 CLG

26, MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-108-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-388-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
A88-AUP-081-T-420.61-CWW/SCB/CDC/GMK

DATE :MARCH 26, 1986.
REPORT NO. : 91
DAYS FROM SPUD : 88
TD : PB 3411.9 METERS (11,194 FT)
PROGRESS : 0
MUD PROPERTIES : MW -11.8, VIS - 46, API FL - 5.3
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 97,583 CUM. COST : 11,004,738
PRESENT OPERATION : DST NO. 4 FLOWING TO SEPERATOR
OPERATIONS SUMMARY : COMPLETE SPOTTING 71 BBL. DIESEL, FOR 2250 PSI UNDERBALANCE AT PERFS. CLOSED HYD. CIRC VALVE, FLARED EXCESS DIESEL. RIG UP OTIS LUBRICATOR AND SRO GAUGES TEST LUBRICATOR TO 5000 PSI (OK), REPAIRED LEAKS ON OTIS MANIFOLD, TEST SAME TO 5000 PSI. RIH WITH SRO GAUGES, TOOL STOPPED 9.4M (31 FT) HIGH (WIRE LINE MEASUREMENT) MADE SEVERAL ATTEMPTS TO LATCH TOOL. TOOL LATCHED OR STUCK, TRY TO UNLATCH, WORK WIRE LINE FREE, ATTEMPT TO RELATCH SRO, (NO SUCCESS) POH WITH SRO GAUGES, LEAVE TOOLS IN LUBRICATOR WHILE PERFORATE WELL. REPAIRED BOTH OTIS SALT-WATER MISTING SYSTEMS ON FLARE BOOMS, WHILE RIH AND POH WITH SRO GAUGES. OPEN LPR-N VALVE, WITH T. C.P. GUN PERFORATE 12 S.P.F. - 120 DEGREE PHASING 3142 M TO 3163.5M (10,308.2 FT TO 10,378.8 FT) AT 1618 HRS, OPEN WELL, F.T.P. 6 PSI AFTER 1 MIN, FLOW WELL FOR 12 MIN, SHUT IN AT 1630 HRS, SHUT IN SURFACE PRESSURE, AFTER 8 MIN 300 PSI, AFTER 15 MIN 550 PSI, AFTER 25 MIN 830 PSI