450609 P. BAILLIE

(69)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
25 MAR 1986
11.15 AM/~~PM~~
OPERATOR

86-03-25 1103 ST *
TASROK AA58276
STBY BCAST 176199 CLG

25 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-105-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-380-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-080-T-420.61-CWW/SCB/CDC/GMK

DATE : 25 MARCH 1986
REPORT NO. : 90
DAYS FROM SPUD : 87
TD : PB 3411.9 METERS (11,194 FT)
PROGRESS : 0
MUD PROPERTIES : MW -11.8, VIS - 46, API FL - 5.3
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 98,748 CUM. COST :10,907,155
PRESENT OPERATION :SPOTTING DIESEL FOR UNDER BALANCE
OPERATIONS SUMMARY :COMPLETE RIH WITH TUBING, PUT R/A TAGS IN BHA FOR CORRELATION PURPOSES. RIG UP SCHLUMBERGER, RIH WITH GR/CCL CORRELATION LOG, RIG DOWN SCHLUMBERGER SPACE OUT TUBING STRING, RIH WITH SSTT AND LANDING STRING, SET RTTS PACKER. TEST SURFACE LINES AND TUBING STRING TO 5000 PSI (OK). RIG UP SCHLUMBERGER AND RUN CORRELATION LOG NUMBER 2, RTTS PACKER SET 5.1M (16.7 FT) HIGHER THAN DESIRED. RELEASE RTTS PACKER, POH WITH LANDING STRING AND SSTT. SPACE OUT TUBING AND RIH WITH SSTT AND LANDING STRING, SET RTTS PACKER, HOOK UP SURFACE LINES, PRESSURE TEST SURFACE LINES AND TUBING STRING TO LPR-N VALVE TO 5000 PSI (OK), RIG UP SURFACE TREE SLINGS. RIG UP SCHLUMBERGER, RUN CORRELATION LOG NUMBER 3, RTTS PACKER SET AT 3133.2M (10,279.4 FT) PERF GUNS AT 3142M - 3163.5M (10,308.2 FT TO 10,378.8 FT) PRESSURE TEST REPAIRED OTIS CHOKE MANIFOLD VALVE (OK) OPEN UPPER FUL-FLO HYDRAULIC BYPASS PUMPING DIESEL FOR UNDERBALANCE.