TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

P. BAILLIE

450610 (70)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
26 MAR 1986
3.30 ~~AM~~/PM
OPERATOR

86-03-26 1503 ST *
TASROK AA58276
STBY BCAST 23359 CLG

MARCH 26, 1986

TASMANIAN DEPARTMENT OF MINES
ATTN: H MURCHIE — AA58276

BUREAU OF MINERAL RESOURCES
ATTN: J WHITE — AA62109

SOUTH AUSTRALIAN OIL AND GAS
CORP. PTY. LIMITED
ATTN: GENERAL MANAGER — AA88900

BASS STRAIT OIL + GAS (HOLDINGS) N.L.
CUE PETROLEUM GROUP N.L.
TASMANIAN OIL AND GAS N.L.
ATTN: CHAIRMAN — AA57229

BASS BASIN DRILLING PROGRAM/PRESS RELEASES
MISC-AUP-389-T-935.12-SCB

PRESS RELEASE NO. 12 DATE: MARCH 26, 1986

1. NAME AND LOCALITY OF WELL

PELICAN NO. 5 BASS BASIN OFFSHORE TASMANIA. PERMIT T/22P.
LATITUDE: 40 DEGREES 20 MINUTES 43.262 SECONDS SOUTH.
LONGITUDE: 145 DEGREES 51 MINUTES 49.639 SECONDS EAST.

2. AUTHORISED TOTAL DEPTH: 4267 METRES.

3. PRESENT STATUS OF PROGRAM:

DRILLSTEM TESTS OF SANDS WITHIN THE EASTERN VIEW COAL MEASURES IS CONTINUING. THE INTERVAL 3607-3619M WAS REPERFORATED AND RETESTED RECOVERING A MINOR AMOUNT OF GAS AT A RATE TOO SMALL TO MEASURE. THE INTERVAL 3440-3451M WAS ALSO TESTED RECORDING THE SAME RESULTS AS AT 3607-3619M. PRESENTLY THE INTERVAL 3143-3162.5M IS BEING TESTED. THE ESTIMATED STABILIZED FLOW RATE IS 300 MCFD GAS WITH A TRACE OF CONDENSATE. A FINAL SHUT-IN PERIOD TO ESTABLISH PRESSURE BUILD-UP AND A FINAL STABILIZED ABSOLUTE OPEN FLOW RATE WILL BE RECORDED BEFORE TESTING OF THE INTERVAL IS CONCLUDED.

C.C.
====
C L MEYERDIRK - ROOM NO 3707
AMOCO CORPORATION - CHICAGO
CH-AUP-110-T-935.12-SCB — 234991785+

AMOCO PRODUCTION COMPANY - HOUSTON
ROBERT L BLANTON - MC 2.490
ATTN: F J ALLEN, JR - MC 6.155
J C STRICKLAND - MC 2.470
W R MOEHL - MC 2.232
HO-AUP-146-T-935.12-SCB — 236868237+

AMOCO AUSTRALIA PETROLEUM COMPANY - HOBART