TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

450612

72

86-04-02 0837 ST *
TASROK AA58276

THESE ARE THE WEEKEND DRILLING REPORTS - WE TRIED ALL DY YESTERDAY BUT WERE UNABLE TO GET THROUGH.

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
- 2 APR 1986
9.00 AM/PM
OPERATOR

APRIL 1, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-113-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-402-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-084-T-420.61-CWW/SCB/CDC/GMK

MARCH 28, 1986
==========

DATE : 28 MARCH, 1986
REPORT NO. : 93
DAYS FROM SPUD : 90
PBTD : 3111.1 METERS (10,207 FT)
PROGRESS : 0
MUD PROPERTIES : MW -11.8, VIS - 56, API FL -5.4
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 118,712 CUM. COST : 11,290,842
PRESENT OPERATION : PREPARE TO SET BRIDGE NO 2.
OPERATIONS SUMMARY : OPEN LPR-N VALVE. FLOW WELL FOR FINAL FLOW PERIOD, TUBING FLOWING PRESSURE 45 PSI, 433 MCFD (STABILIZED) ON A 2'' CHOKE, TEST COMPLETE AT 0900 HRS, 27-3-86. OPEN LPR-M2, REVERSE CIRCULATE 89 BBLS MUD, WELL DEAD. FLUSH OTIS TESTING EQUIPMENT AND SUB SEA CHOKE LINE, RIG DOWN SURFACE EQUIPMENT, LAY DOWN SAME. LAY DOWN 3-1/2'' D.C., 3-1/2'' HWDP, JARS, AND 18 JTS. 3-1/2'' VAM TUBING FROM DERRICK WHILE CIRCULATING CONVENTIONALLY PRIOR TO POH WITH TEST STRING. POH WITH TEST STRING, LAY DOWN HALLIBURTON TEST TOOLS AND SCHLUMBERGER TCP GUN'S (ALL SHOTS FIRED) RECOVERED OTIS SRO LATCH ASSEMBLY IN LANDING NIPPLE. (BITS OF RUBBER HAD FOULED LATCH ASSEMBLY). RIG UP SCHLUMBERGER, RUN AND SET. BRIDGE PLUG AT 3111.1 M (10,207 FT) POH, TEST BRIDGE PLUG TO 1100 PSI (OK). RUN NO 2 BRIDGE PLUG, PREPARE TO SET BRIDGE PLUG ABOVE 7'' LINER LAP AT REPORT TIME.

MARCH 29, 1986
==========

DATE : 29 MARCH, 1986
REPORT NO. : 94
DAYS FROM SPUD : 91
PBTD : 2923 METERS (9590 FT)
PROGRESS : 0
MUD PROPERTIES : MW -9.3, VIS - 40, API FL -7.8
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 97,128 CUM. COST : 11,387,970
PRESENT OPERATION : RIH WITH 3-1/2'' VAM TUBING.
OPERATIONS SUMMARY : SET BRIDGE PLUG AT 2923 M (9590 FT). TEST TO 1100 PSI (OK) RIG DOWN SCHLUMBERGER. MAKE UP BIT, RIH TAG BRIDGE PLUG AT 2923 M (9590 FT), CIRC. AND LOWER MUD WEIGHT TO 9.3 PPG. SLUG PIPE, POH, LAY DOWN 75 JOINTS 3-1/2'' D.P. PICK UP SCHLUMBERGER T.C.P. GUNS AND HALLIBURTON TEST TOOLS WITH OTIS SRO NIPPLE. RIH WITH 3-1/2'' VAM TUBING, DRIFT EACH STAND, USE WEATHERFORD TORQUE TURN FOR MAKE UP ON VAM TUBING.
NOTE:SCHLUMBERGER T.C.P. GUNS ARE 12 SPF WITH 22.7 GRAM CHARGES, 120 DEGREE PHASING