450615

RECD/SENT
2 APR 1986
12-10 AM/PM
OPERATOR

73

86-04-02 1159 ST *
TASROK AA58276
STBY BCAST 176199 CLG

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-115-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-406-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-086-T-420.61-CWW/SCB/CDC/GMK

DATE	: 2 APRIL, 1986
REPORT NO.	: 98
DAYS FROM SPUD	: 95
PBTD	: 2923 METERS (9590 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -9.2, VIS - 38, API FL -7.6
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 181,013 CUM. COST : 12,047,594
PRESENT OPERATION	: POH WITH CEMENT STRING.
OPERATIONS SUMMARY	: CONTINUE TO LAY DOWN TEST TOOLS. LAY DOWN TCP GUN'S (ALL SHOTS FIRED). RIH WITH OPEN ENDED DRILLPIPE, TAG BRIDGE PLUG AT 2923 M (9590 FT). CIRCULATE PRIOR TO CEMENTING, MAX GAS 250 UNITS, TEST CEMENT LINES TO 5000 PSI (OK), CONDUCT INJECTION TEST OF 2 BPM AT 4600 PSI, DROPPED BACK TO 4300 PSI. MIX AND PUMP 200 SX 'G' CEMENT AT 15.8 PPG AND YEILD OF 1.15, WITH 5 GAL/SX WATER, 1 PERCENT CFR-2, 0.8 PERCENT HALAD 22A, 0.3 PERCENT HR-12, PUMP 13 BBLS SPACER AHEAD, AND 5 BBLS SPACER BEHIND, DISPLACED WITH 130 BBLS MUD. POH 10 STANDS, REVERSE OUT, 23 BBLS SLURRY RETURNED. CLOSE RAMS, SQUEEZE CEMENT AT 2 BBLS MIN, TOTAL 13 BBLS, FINAL SQUEEZE PRESSURE OF 5300 PSI, HOLD 5300 PSI ON CEMENT FOR 12 HRS. BLEED PRESSURE OFF, 10 BBLS RETURNED. RIG DOWN CEMENT HEAD, RIH TO TOP CEMENT, AT 2831 M (9288 FT). CEMENT FELT SOFT, SLUG PIPE, POH.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX