STBY BCAST 176199 CLG

450617

75

86-04-04 0954 ST *
TASROK AA58276
STBY BCAST 176199 CLG

4 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-118-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-430-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-089-T-420.61-CWW/SCB/CDC/GMK

DATE : 4 APRIL, 1986
REPORT NO. : 100
DAYS FROM SPUD : 97
PBTD : 2923 METERS (9590 FT)
PROGRESS : 0
MUD PROPERTIES : MW -9.2, VIS - 40, API FL -7.8
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 122,533 CUM. COST : 12,467,252 (CORR)
PRESENT OPERATION : RIH WITH BIT.
OPERATIONS SUMMARY : PERFORATE FROM 2910.8 M (9550 FT) TO 2913 M (9557 FT) WITH 5'' CASING GUN, DRESSED WITH 12 SPF, 120 DEGREE PHASE, 22.7 GRAM CHARGES, RIG DOWN SCHLUMBERGER. RIH OPEN ENDED, TAG BRIDGE PLUG AT 2923 M (9590 FT), CIRCULATE, TEST SURFACE LINES, CONDUCT INJECTIVITY TEST, 1.5 BPM AT 4600 PSI. PUMP 13 BBLS SPACER, MIX AND PUMP 168 SX CLASS 'G' CEMENT WITH 5 GAL/SX WATER, 1 PERCENT CFR-2, 0.8 PERCENT HALAD 22A, AND 0.3 PERCENT HR-12, AT 15.8 PPG, YEILD 1.15, DISPLACE WITH 150 BBLS MUD, POH 10 STANDS, REVERSE OUT DRILLPIPE. CLOSE RAMS AND SQUEEZE CEMENT WITH 5000 PSI, SQUEEZED 3.25 BBLS, HOLD 5000 PSI ON CEMENT FOR 12 HOURS, BLEED OFF PRESSURE, POH. PICK UP D.C., RIH WITH BIT.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX
SAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE