TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

450620

(78)

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
-7 APR 1986
11.45 AM/PM
OPERATOR 284

86-04-07 1132 ST *
TASROK AA58276
STBY BCAST 176199 CLG

7 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-121-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-439-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-092-T-420.61-CWW/SCB/CDC/GMK

DATE	: 7 APRIL 1986
REPORT NO.	: 103
DAYS FROM SPUD	: 100
PBTD	: 2907.8 METERS (9540 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -9.3, VIS - 39, API FL -8.6
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 97,713 CUM. COST : 12,762,366
PRESENT OPERATION	: PICKING UP TEST TOOLS.
OPERATIONS SUMMARY	: COMPLETE RIH WITH DST STRING. SET RTTS PACKER AT 2816.3 M (9240 FT). RIG UP SURFACE EQUIPMENT, CYCLE OMNI VALVE FROM CIRCULATE TO BLANK POSITION, ATTEMPT TO PRESSURE TEST STRING, LEAKING 0.5 BBL MIN AT 1000 PSI. RIG DOWN SURFACE EQUIPMENT, RELEASE RTTS AND RESET AT 2810.2 M (9220 FT). PRESSURE TEST TUBING AGAINST CLOSED FAIL-SAFE SLIP JOINT SAFETY VALVE TO 5000 PSI OK. RELEASE RTTS PACKER AND RESET AT 2816.3 M (9240 FT) LAND TUBING STRING, ATTEMPT TO TEST STRING (NO TEST). LAY DOWN SURFACE TREE, AND TEST LINES, POH WITH LANDING STRING, FOUND SMALL LEAK AT 5'' H.W.D.P. PUP JT. AND OTIS LUBRICATOR VALVE CONNECTION, RETEST TUBING STRING (NO TEST). POH WITH TUBING STRING (WET), PRESSURE TEST AND INSPECT TEST TOOLS FOR LEAKS, OMNI VALVE FOUND TO BE STUCK PARTLY OPEN. LAY DOWN TEST TOOLS, RE-DRESS NECESSARY TOOLS. PICK UP TEST TOOLS.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276