STBY BCAST 176199 CLG

450621 (79)

8 APRIL, 1986

OPERATOR 11.00 AM/PM

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-123-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-450-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-093-T-420.61-CWW/SCB/CDC/GMK

DATE : 8 APRIL, 1986
REPORT NO. : 104
DAYS FROM SPUD : 101
PBTD : 2907.8 METERS (9540 FT)
PROGRESS : 0
MUD PROPERTIES : MW -9.2, VIS - 38, API FL -8.8
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 137,119 CUM. COST : 12,899,485
PRESENT OPERATION : POH WITH PERFORATING GUN.
OPERATIONS SUMMARY : COMPLETE PICKING UP TEST TOOLS, PRESSURE TEST TO 5000 PSI (OK), RIH WITH 3.5'' VAM TUBING, RIH WITH LANDING STRING. SET RTTS PACKER AT 2814.8 M (9235 FT) LAND TUBING STRING. RIG UP SURFACE EQUIPMENT, PRESSURE TEST STRING TO 5000 PSI (OK). RIG UP 15.2 M (50 FT) SLINGS, SCHLUMBERGER SHEAVE AND LUBRICATOR, COMPLETE RIGGING UP SURFACE EQUIPMENT, PRESSURE TEST ALL SURFACE EQUIPMENT TO 5000 PSI (OK) OPEN TOP BY PASS VALVE, DISPLACE 69 BBLS MUD WITH 770 GAL. NITROGEN, FINAL PRESSURE 3250 PSI, CLOSE BY PASS VALVE, LAND TUBING STRING, CLOSE MIDDLE PIPE RAMS, OPEN LPR-N VALVE, BLEED OFF NITROGEN TO 670 PSI, 3000 PSI UNDERBALANCE AT PERFORATION ZONE, RIG UP SCHLUMBERGER 2-1/8'' ENERJET'S, RIH UNABLE TO PASS 2807 M (9209 FT) (TOP BUNDLE CARRIER), PULL GUNS ABOVE TEST TOOLS CLOSE LPR-N VALVE, BLEED DOWN N2 CUSHION TO 600 PSI, (PRESSURE HAD BUILT UP TO 740 PSI WHILE RIH WITH GUNS), OPEN LPR-N VALVE, ATTEMPT TO CLEAR ANY TRASH FROM BUNDLE CARRIER (BY BLEEDING DOWN PRESSURE) RIH WITH GUNS, TAG UP AT SAME PLACE, POH WITH PERFORATING GUNS.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*