86-04-11 1031 ST * 450624 (82)
TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/SENT
11 APR 1986
10.45 AM/PM
OPERATOR

11 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-128-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-462-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-097-T-420.61-CWW/SCB/CDC/GMK

DATE	: 11 APRIL, 1986
REPORT NO.	: 107
DAYS FROM SPUD	: 104
PBTD	: 2847 METERS (9341 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -9.2, VIS - 42, API FL -8.0
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 180,941 CUM. COST : 13,295,781
PRESENT OPERATION	: RIH WITH SRO GAUGES.
OPERATIONS SUMMARY	: COMPLETE PICKING UP TEST TOOLS, PRESSURE TEST SAME TO 5000 PSI (OK) RIH WITH 83 STANDS 3.5'' VAM TUBING AND LANDING STRING, RIG UP SURFACE LINES, SET RTTS PACKER AT 2748.1 M (9016 FT). PRESSURE TEST ALL EQUIPMENT TO LPR-N VALVE TO 5000 PSI (OK), RIG UP SURFACE EQUIPMENT, TEST SAME TO 5000 PSI (OK). RIG UP OTIS AND RIH WITH 2-1/8'' GAUGE CUTTER TO 2764.5 M (9070 FT), RIG DOWN OTIS, RIG UP SCHLUMBERGER LUBRICATOR, TEST SAME TO 5000 PSI (OK) DISPLACE TUBING WITH N2 FOR UNDERBALANCE, BLEED OFF N2 TO 1200 PSI SURFACE PRESSURE, RIG UP 2-1/8'' ENERJETS DRESSED WITH 6 SPF, RIH WITH PERFORATING GUN'S, CORRELATE, PERFORATE 2786 M - 2790 M (9140.3 - 9153.4 FT), SURFACE PRESSURE BEFORE PERFORATING 1350 PSI, SURFACE PRESSURE 54 MIN. AFTER PERFORATING 2620 PSI. LOG PAST PERFORATIONS WITH CCL TO CONFIRM GUN'S FIRED, POH, LAY DOWN GUN'S (ALL SHOT FIRED). PICK UP SRO LATCH ASSEMBLY AND H.P. PRESSURE GAUGES, RIH WITH GAUGES.

Currently flowing gas

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY