450626

(84)

DEPARTMENT OF MINES
RECEIVED/SENT
14 APR 1986
11.30 AM/PM
OPERATOR

86-04-14 1119 ST *
TASROK AA58276
STBY BCAST 176199 CLG

13 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-130-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-143-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-099-T-420.61-CWW/SCB/CDC/GMK

DATE : 13 APRIL, 1986
REPORT NO. : 109
DAYS FROM SPUD : 106
PBTD : 2847 METERS (9341 FT)
PROGRESS : 0
MUD PROPERTIES : MW -9.8, VIS - 44, API FL -7.8
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 155,281 CUM. COST : 13,556,247
PRESENT OPERATION : LAYING DOWN TUBING.
OPERATIONS SUMMARY : CONTINUE TO MONITOR BUILD-UP, POH, RIG DOWN SCHLUMBERGER. CLOSE LPR-N, OPEN LPR-M2, REVERSE OUT TUBING, OPEN RAMS, UNSEAT PACKER, CIRCULATE BOTTOMS UP. FLUSH OTIS EQUIPMENT LAY DOWN SURFACE TREE. PICK UP KELLY AND CONTINUE TO CIRCULATE, MAX GAS 3750 UNITS, GAS STEADY AT 975 UNITS, RAISE MUD WT. FROM 9.2 PPG TO 9.8 PPG. POH WITH SUBSEA TEST TREE, LAY DOWN SAME, RIH TO 2798 M (9180 FT), CIRCULATE AT 2798 M (9180 FT) MAX GAS 850 UNITS, DROPPED TO 64 UNITS, SPOT 50 BBLS 13.0 PPG MUD ON BOTTOM. OBSERVE WELL, SLUG PIPE, POH WITH TEST STRING, LAY DOWN TUBING.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

*
TASROK AA58276
*

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX