TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX

450627

(85)

86-04-14 1244 ST *
TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
14 APR 1986
12-45 AM/PM
OPERATOR

14 APRIL, 1986

AMOCO AUSTRALIA PETROLEUM COMPANY - SYDNEY
ATTN: C.W. WARING

14 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-131-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-475-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-100-T-420.61-CWW/SCB/CDC/GMK

DATE	: 14 APRIL, 1986
REPORT NO.	: 110
DAYS FROM SPUD	: 107
PBTD	: 2758.4 METERS (9050 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -9.8, VIS - 43, API FL -8.0
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 146,460 CUM. COST : 13,702,707
PRESENT OPERATION	: LAYING DOWN DRILLPIPE
OPERATIONS SUMMARY	: CONTINUE LAYING DOWN TUBING AND TEST TOOLS, LAY DOWN 6-1/2'' AND 4-3/4'' DRILL COLLARS AND H.W.D.P. FROM DERRICK, MAKE UP EZSV AND STAR GUIDE, RIH, SET EZSV AT 2773.7 M (9100 FT) TEST LINES, ESTABLISH INJECTION RATE OF 2 BBL MIN. AT 4300 PSI, PUMP 5 BBLS WATER, MIX AND PUMP 100 SXS CLASS ''G'' CEMENT WITH 5 GAL WATER PER SX, 1 PERCENT CFR-2, 0.8 PERCENT HALAD-22, 0.3 PERCENT HR-12, AT 15.8 PPG, PUMP 5 BBLS WATER, 127 BBLS MUD, SQUEEZED AWAY 27 BBLS SLURRY, FINAL SQUEEZE PRESSURE 4300 PSI, UNSTING FROM EZSV, PLACE 15.2 M (50 FT) CEMENT ON TOP EZSV, PULL 10 STANDS DRILLPIPE, REVERSE OUT, PRESSURE TEST PLUG TO 1100 PSI FOR 10 MIN. (OK) PUMP SLUG, POH, LAYING DOWN DRILLPIPE.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY