86-04-16 1024 ST *
TASROK AA58276
STBY BCAST 176199 CLG

450629

87

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
16 APR 1986
10.30 AM/PM
OPERATOR

16 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-134-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-486-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-102-T-420.61-CWW/SCB/CDC/GMK

DATE : 16 APRIL, 1986
REPORT NO. : 112
DAYS FROM SPUD : 109
PBTD : 143.2 METERS (470 FT)
PROGRESS : 0
LAST CASING : 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD) : 95,089 CUM. COST : 13,943,723
PRESENT OPERATION : PULLING ANCHOR'S
OPERATIONS SUMMARY : PULL AND BREAK DOWN PGB, 30'' WELLHEAD, 18-3/4'' WELLHEAD, 13-3/8'' HANGER, ATTEMPT TO RECOVER TGB WITH RUNNING TOOL, UNABLE TO LATCH J-SLOTS, (2 ATTEMPTS). RECOVERED 15.2 M (50 FT) SCHLUMBERGER CABLE ON RUNNING TOOL ON SECOND ATTEMPT TO RECOVER TGB. RIH WITH WASHING TOOL, WASH WEIGHT MATERIAL FROM TGB, RECOVER TGB WITH GUIDELINES, SECURE TO BEAMS, LAY DOWN PIPE FROM DERRICK, SECURE RIG FOR TOW WHILE BALLASTING RIG UP TO 7.3 M (24 FT), PULL ANCHORS, NO 4 RACKED AT 0515 HOURS NO 1 AND NO 2 PENNANT WIRES PARTED. WORKING NO 5 AND NO 8.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276