ENCL. 4.

OR-0358A.

Schlumberger

CEMENT BOND LOG

CSU Field Log

COMPANY: AMOCO AUSTRALIA

460125

WELL: CAPE SORELL NO. 1

FIELD: WILDCAT

STATE: TASMANIA
NATION: AUSTRALIA
LOCATION: SOUTHWEST TASMANIA

SEC: TWP: RGE:
LATITUDE: 042 08 09.54 S
LONGITUDE: 145 01 47.06 E

PERMANENT DATUM: M.S.L.
ELEV. OF PERM. DATUM:
LOG MEASURED FROM: KB
72.0' ABOVE PERM. DATUM
DRLG. MEASURED FROM: KB

ELEVATIONS-
KB: 72.0'
DF: 71.0'
GL: -309.0'

DATE: 26 JUL 82
RUN NO: 1

OTHER SERVICES-

PROGRAM TAPE NO: 20.22
SERVICE ORDER NO: SEA0709

DEPTH-DRILLER: 4167.0'
DEPTH-LOGGER: 4138.0'
BTM. LOG INTERVAL: 4138.0'
TOP LOG INTERVAL: 1110.0'

CASING-DRILLER:	693'	1393'	4134'
CASING-LOGGER:	693'	1392'	
CASING:	30	20	13.37
WEIGHT:	310.0 LB/F	133.0 LB/F	72.00 LB/F
BIT SIZE:	33	17.5	
DEPTH:	1440'	4161'	

TYPE FLUID IN HOLE: FRESHWATER GEL
DENSITY: 8.9 LB/G
VISCOSITY: 88.0 S
PH: 10.0
FLUID LOSS: 9.0 C3
SOURCE OF SAMPLE: FLOWLINE
RM: 1.420 OHMM AT 56.0 DF
RMF: 1.290 OHMM AT 56.0 DF
RMC: 1.580 OHMM AT 56.0 DF
SOURCE RMF/RMC: PRESS /PRESS
RM AT BHT: 0.784 OHM AT 107. DF
RMF AT BHT: 0.712 OHM AT 107. DF
RMC AT BHT: 0.873 OHM AT 107. DF

TIME CIRC. STOPPED: 2200
TIME LOGGER ON BTM.: 0200

MAX. REC. TEMP: 107.0 DF

LOGGING UNIT NO: 33
LOGGING UNIT LOC: SEA
RECORDED BY: H GOH
WITNESSED BY: D RENFROW

REMARKS:

SONIC CYCLE SKIPS FREQUENTLY DUE TO LARGE CASING SIZE

EQUIPMENT NUMBERS-

SGC JC 4119 SLS WA 1276 SLC KB 1959 NSM 2743
CAL R 119

ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS AND WE CANNOT, AND DO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATIONS, AND WE SHALL NOT, EXCEPT IN THE CASE OF GROSS OR WILLFUL NEGLIGENCE ON OUR PART, BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COSTS, DAMAGES OR EXPENSES INCURRED OR SUSTAINED BY ANYONE RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR OFFICERS, AGENTS OR EMPLOYEES. THESE INTERPRETATIONS ARE ALSO SUBJECT TO OUR GENERAL TERMS AND CONDITIONS AS SET OUT IN OUR CURRENT PRICE SCHEDULE.

FILE
101