CSU

COMPANY: AMOCO AUSTRALIA
WELL: CAPE SORELL NO. 1
FIELD: WILDCAT
STATE: TASMANIA
REGION: OFFSHORE TASMANIA
LOCATION: [redacted]
LATITUDE: 150 25 00.00 E
LONGITUDE: 43 30 00.00 S

PERMANENT DATUM: M.S.L. ELEVATION(S): KB: 25.0 m
LOG MEASURED FROM: KELLY BUSHING DF: GL: 0.0 m
DRILL MEASURED FROM: KELLY BUSHING

API NO.: 00 000 00

DATE RECORDED: 30-JUL-83
RUN NO.: ONE
DEPTH DRILLER: 3000.0 m
DEPTH LOGGER: 3000.0 m
BTM LOG INTERVAL: 3000.0 m
TOP LOG INTERVAL: 1000.0 m
CASING DRILLER: 1000.0 @ 1000.0 @
CASING LOGGER: 1000.0 @ 1000.0 @
BIT SIZE: 311.1 mm @ 1000.0 m 311.1 mm @ 3000.0 m
TYPE FLUID IN HOLE: SEAWATER GEL POLYMER
DENSITY: 1.04 g/cc
VISCOSITY: 40.0 s
PH: 9.0
FLUID LOSS: 6.0 cc
SOURCE OF SAMPLE: [redacted]
RM @ MEAS TEMP: 0.200 ohmm @ 20.0 DEGF
RMF @ MEAS TEMP: 0.150 ohmm @ 20.0 DEGF
RMC @ MEAS TEMP: 0.300 ohmm @ 20.0 DEGF
RM @ BHT: 0.100 ohmm @ 176.0 DEGF
TIME CIRC STOPPED: 0900
TIME LOGGER ON BTM: 1500
MAX REC TEMP: 176.0 DEGF
EQUIPMENT NUMBER: [redacted]
LOCATION: [redacted]
RECORDED BY: [redacted]
WITNESSED BY: G MITCHELL/M WELLS

REMARKS:
PRELIMINARY RECEIVED MONITOR, SHOWS NO EFFECT BY 3.0 MEG
PRESSURE AND GIVE A FAIR CHANCE TO EVALUATE.

EQUIPMENT NUMBERS:

RUN 1 TOOL NO.: [redacted] DAY SPEC: RUN LS (ft)

ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS AND WE CANNOT, AND DO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATION, AND WE SHALL NOT, EXCEPT IN THE CASE OF GROSS OR WILLFUL NEGLIGENCE ON OUR PART, BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COSTS, DAMAGES OR EXPENSES INCURRED OR SUSTAINED BY ANYONE RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR OFFICERS, AGENTS OR EMPLOYEES. THESE INTERPRETATIONS ARE ALSO SUBJECT TO OUR GENERAL TERMS AND CONDITIONS AS SET OUT IN OUR CURRENT PRICE SCHEDULE.

		0			
C.S	30" CSG	100.00			
C.S	CASING SHOE	1000.00			
C.S	PUMPING	1000.00	C.S	GR (...)	0.0000
C.S	LOG ON	1000.00	C.S	PUMPING (...)	0.0000
C.S	SIX ON	1000.00	C.S	PUMPING (...)	0.0000
C.S		1000.00			0.0000

