466896

GEOSERVICES
ON-LINE TDG

CAPE SORELL # 1

DATE : 25/ 7/82

BIT # 13 SMITH DSJ BIT DIAMETER : 12.25 inch NOZZ 12/12/12

MUD RHEOLOGICAL PARAMETERS : PV = 20 YP = 12 GEL = 5

	TIME	DEPTHS MEASURED	VERTCL	LAGGED	ROP	WOB	DRILLING PARAMETERS RPM	TORQ	PRESS	FLOW IN	PIT VOL	DENSITY IN	OUT	MUD PARAMETERS TEMPERATURE IN	OUT	RESISTIVITY IN	OUT	GAS	DCS	OVERPRESSURE SURVEY NORM	PF	ECD	FRAC	ACCUMULATED ON BIT FEET	TIME	COST
	Hr:mn	feet	feet	feet	ft/h	klbs	rpm	ftlb	psi	gpm	bbls	ppg		degF		ohmm		unit			ppg	ppg	ppg	feet	DHr	$
D	17:43	4159.0	4246.0	4102.0	122.6	8.0	77	1000	2369	544	452	9.0	9.0	75.2	84.3	.73	.65	14	.65	1.20	8.6	9.0	14.1	95.0	1.44	265
D	18: 0	4160.0	4246.0	4112.0	122.6	8.3	74	1000	2452	552	452	9.0	9.0	76.4	85.6	.70	.65	20	.65	1.20	8.6	9.0	14.1	95.0	1.48	265
D	18: 4	4161.2	4248.1	4114.0	18.7	14.6	78	1100	2457	552	446	9.0	9.0	76.5	84.6	.69	.69	18	1.13	1.20	8.6	9.0	14.2	97.2	1.54	263
D	18: 6	4162.1	4160.5	4114.0	22.9	17.4	82	1100	2476	562	446	9.0	9.0	76.7	86.4	.69	.65	18	1.21	1.20	8.6	9.0	14.2	98.1	1.58	262
D	18:10	4163.1	4160.5	4118.0	22.9	17.6	83	1100	2457	552	440	9.0	9.0	77.0	85.9	.70	.65	16	1.21	1.20	8.6	9.0	14.2	98.1	1.63	262
D	18:11	4164.1	4161.5	4119.0	19.0	10.0	83	1100	2457	552	442	9.0	9.0	77.1	85.9	.69	.65	18	1.23	1.20	8.6	9.0	14.1	99.1	1.67	261
D	18:14	4165.0	4162.5	4120.0	29.2	22.9	82	1100	2462	547	442	9.0	9.0	77.4	85.5	.68	.68	16	1.14	1.20	8.6	9.0	14.1	100.1	1.71	260
D	18:15	4166.0	4164.4	4126.0	58.8	18.7	83	1100	2447	557	436	9.0	9.0	77.4	85.5	.69	.68	14	1.03	1.20	10.1	9.0	14.6	102.0	1.73	257
D	18:17	4167.0	4165.4	4127.0	28.1	16.4	83	1100	2437	552	434	9.0	9.0	77.7	85.7	.68	.64	16	1.15	1.20	8.6	9.0	14.1	103.0	1.76	256
D	18:19	4168.7	4165.4	4127.0	28.1	.0	0	-100	2457	557	436	9.0	9.0	77.7	87.0	.68	.68	15	1.15	1.20	8.6	9.0	14.1	103.0	1.78	256
D	20:16	4256.7	4165.4	4168.0	28.1	.0	0	0	-48	0	396	9.0	9.0	80.5	87.9	.69	.69	3	1.15	1.20	8.6	9.0	14.1	103.0	1.78	256
D	20:21	4289.7	4166.4	4168.0	53.3	.0	0	0	-44	0	385	9.0	9.0	80.5	87.9	.69	.68	3	1.01	1.20	10.2	9.0	14.7	104.0	1.78	254
D	20:23	4320.4	4166.4	4168.0	53.3	.0	0	0	-44	0	293	9.0	9.0	79.9	87.9	.69	.68	3	1.01	1.20	10.2	9.0	14.7	104.0	1.78	254
D	20:29	4357.7	4166.4	4168.0	53.3	.0	0	-100	-39	0	291	9.0	9.0	80.3	87.9	.69	.68	4	1.01	1.20	10.2	9.0	14.7	104.0	1.78	254
D	20:30	4386.2	4166.4	4168.0	53.3	.0	0	0	-39	0	291	9.0	9.0	80.3	87.9	.69	.68	3	1.01	1.20	10.2	9.0	14.7	104.0	1.78	254
D	20:31	4418.1	4166.4	4168.0	53.3	.0	0	-100	-39	0	283	9.0	9.0	80.2	87.9	.69	.68	3	1.01	1.20	10.2	9.0	14.7	104.0	1.78	254
D	20:33	4459.1	4166.4	4168.0	53.3	.0	0	0	-39	0	267	9.0	9.0	80.2	87.9	.69	.68	3	1.01	1.20	10.2	9.0	14.7	104.0	1.78	254