466411

GEOSERVICES
ON-LINE TDC

CAPE SORELL # 1

DATE : 27/ 7/02

BIT # 14 SMITH SDGH BIT DIAMETER : 12.25 inch NOZZ 12/12/12

MUD RHEOLOGICAL PARAMETERS : PV = 17 YP = 14 GEL = 4

	TIME	DEPTHS MEASURED	VERTCL	LAGGED	ROP	DRILLING PARAMETERS WOB	RPM	TORQ	PRESS	FLOW	PIT VOL	MUD PARAMETERS DENSITY IN	OUT	TEMPERATURE IN	OUT	RESISTIVITY IN	OUT	GAS	DCS	OVERPRESSURE SURVEY NORM	PF	ECD	FRAC	ACCUMULATED ON BIT FEET	TIME	COST
	Hr:mn	feet	feet	feet	ft/h	klbs	rpm	ftlb	psi	IN gpm	bbls	ppg		degF		ohmm		unit			ppg	ppg	ppg	feet	DHr	$
D	13:10	4613.3	4607.2	4557.0	344.1	.0	80	1100	1746	435	613	9.0	9.2	84.4	88.9	.67	.67	3	.56	1.23	9.7	9.1	14.7	484.9	7.09	96
D	13:18	4586.1	4607.2	4562.0	344.1	31.6	92	1300	1746	444	599	9.0	9.3	84.3	88.8	.67	.68	3	.56	1.23	9.7	9.1	14.7	484.9	7.21	96
D	13:22	4587.1	4607.2	4564.0	344.1	33.0	87	1300	1751	440	597	9.0	9.3	84.2	88.2	.67	.68	1	.56	1.23	9.7	9.0	14.7	484.9	7.27	96
D	13:25	4588.1	4577.0	4565.0	344.1	30.8	87	1300	1755	444	597	9.0	9.3	84.1	88.2	.67	.68	3	.56	1.23	9.7	9.0	14.7	484.9	7.32	96
D	13:29	4589.1	4581.8	4567.0	16.5	31.6	89	1300	1746	444	597	9.0	9.3	83.9	87.9	.67	.68	1	1.37	1.22	9.7	9.1	14.7	489.7	7.37	97
D	13:35	4590.3	4583.0	4568.0	12.8	32.5	89	1200	1746	444	599	9.1	9.3	83.8	89.0	.67	.67	1	1.45	1.22	9.7	9.1	14.7	490.9	7.47	98
D	13:40	4591.1	4583.8	4568.0	8.6	33.3	89	1100	1746	444	601	9.1	9.3	83.8	89.1	.67	.68	1	1.57	1.22	9.7	9.1	14.7	491.8	7.56	98
D	13:48	4592.0	4583.8	4571.0	8.6	32.6	89	1200	1746	437	597	9.0	9.3	83.6	87.9	.68	.69	1	1.57	1.22	9.7	9.0	14.7	491.8	7.69	98
D	13:57	4593.1	4585.8	4578.0	7.6	31.0	91	1200	1741	440	595	9.0	9.4	83.4	87.3	.68	.69	1	1.62	1.23	9.7	9.0	14.7	493.7	7.84	100
D	14: 5	4594.1	4586.9	4586.0	7.7	35.3	88	1300	1736	445	593	9.0	9.3	83.2	88.1	.68	.68	1	1.61	1.23	9.7	9.1	14.7	494.8	7.97	101
D	14:12	4596.8	4589.5	4596.0	21.6	18.0	34	500	1731	442	595	9.0	9.3	83.2	88.5	.68	.67	1	1.27	1.23	9.7	9.0	14.7	497.4	7.98	100
D	14:14	4597.1	4589.5	4585.0	21.6	-6.6	36	600	1760	435	595	9.0	9.3	83.1	88.0	.68	.69	1	1.27	1.23	9.7	9.0	14.7	497.4	8.00	100