GEOSERVICES
ON-LINE TDC

CAPE SORELL # 1

DATE : 17/ 8/02

BIT # 25 SMITH F2 BIT DIAMETER : 8.50 inch NOZZ 14/14/ 0

MUD RHEOLOGICAL PARAMETERS : PV = 13 YP = 9 GEL = 5

466578

	TIME	DEPTHS MEASURED	VERTCL	LAGGED	ROP	WOB	DRILLING PARAMETERS RPM	TORQ	PRESS	FLOW IN	PIT VOL	DENSITY IN	DENSITY OUT	MUD PARAMETERS TEMPERATURE IN	TEMPERATURE OUT	RESISTIVITY IN	RESISTIVITY OUT	GAS	DCS	OVERPRESSURE SURVEY NORM	PF	ECD	FRAC	ACCUMULATED ON BIT FEET	TIME	COST
	Hr:mn	feet	feet	feet	ft/h	klbs	rpm	ftlb	psi	gpm	bbls	ppg		degF		ohmm		unit			ppg	ppg	ppg	feet	DHr	$
T	18:35	9887.0	9879.7	9883.0	------	------	60	-100	1811	329	566	9.2	9.2	98.5	107.0	1.22	1.21	7	----------	----------	----------	----------	----------	----------	----------	----------
T	18:44	9887.0	9879.7	9883.0	------	------	60	1300	1792	329	558	9.2	9.2	98.7	107.9	1.22	1.21	7	----------	----------	----------	----------	----------	----------	----------	----------
T	18:54	9887.0	9879.7	9884.0	------	------	60	-100	1909	338	552	9.2	9.2	98.9	107.9	1.22	1.20	7	----------	----------	----------	----------	----------	----------	----------	----------
T	19: 4	9887.0	9879.7	9885.0	------	------	60	-100	1801	338	524	9.2	9.2	91.2	108.0	1.22	1.20	7	----------	----------	----------	----------	----------	----------	----------	----------
T	19:14	9887.0	9879.7	9886.0	------	------	60	-100	1797	334	518	9.2	9.2	86.3	108.0	1.22	1.22	7	----------	----------	----------	----------	----------	----------	----------	----------
T	19:25	9887.0	9879.7	9886.0	------	------	60	-100	1825	334	512	9.2	9.2	91.6	108.7	1.22	1.21	7	----------	----------	----------	----------	----------	----------	----------	----------
T	19:35	9887.0	9879.7	9887.0	------	------	60	-100	1829	334	512	9.2	9.2	92.0	108.7	1.22	1.21	7	----------	----------	----------	----------	----------	----------	----------	----------
T	19:45	9887.0	9879.7	9887.0	------	------	60	-100	-178	0	550	9.9	6.0	91.8	92.8	1.23	3.05	7	----------	----------	----------	----------	----------	----------	----------	----------