GEOSERVICES — CAPE SORELL # 1 — DATE : 22/ 8/02

ON-LINE TDC

BIT # 29 SMITH F3 BIT DIAMETER : 0.50 inch NOZZ 13/13/ 8 — MUD RHEOLOGICAL PARAMETERS : PV = 17 YP = 10 GEL = 3

	TIME	DEPTHS MEASURED	VERTCL	LAGGED	ROP	DRILLING PARAMETERS WOB	RPM	TORQ	PRESS	FLOW IN	PIT VOL	MUD PARAMETERS DENSITY IN	OUT	TEMPERATURE IN	OUT	RESISTIVITY IN	OUT	GAS	OVERPRESSURE SURVEY DCS	NORM	PF	ECD	FRAC	ACCUMULATED ON BIT FEET	TIME	COST
	Hr:mn	feet	feet	feet	ft/h	klbs	rpm	ftlb	psi	gpm	bbls	ppg		degF		ohmm		unit			ppg	ppg	ppg	feet	DHr	$
D	19:34	10590.3	10592.7	10588.0	6.5	36.8	72	2500	2392	330	542	9.6	10.0	93.1	109.4	1.21	1.22	7	1.85	2.19	8.6	9.8	16.7	233.3	20.31	461
D	19:36	10599.2	10592.7	10588.0	6.5	36.6	71	2600	2388	334	542	9.6	10.0	93.1	108.9	1.21	1.22	7	1.85	2.19	8.6	9.8	16.7	233.3	20.33	461
D	19:38	10600.2	10594.6	10588.0	22.5	35.2	74	2400	2388	334	542	9.6	10.0	93.2	109.1	1.21	1.23	7	1.44	2.19	8.6	9.8	16.7	235.2	20.38	459
D	19:40	10601.1	10595.5	10588.0	40.6	38.7	72	2500	2392	334	540	9.6	10.0	93.3	109.4	1.21	1.22	7	1.28	2.19	8.6	9.8	16.7	236.1	20.40	457
D	19:42	10602.1	10595.5	10588.0	40.6	36.4	72	2600	2392	334	544	9.6	10.0	93.3	109.4	1.22	1.22	7	1.28	2.19	8.6	9.8	16.7	236.1	20.43	457
D	19:45	10603.5	10598.0	10587.0	28.7	39.2	72	2600	2402	334	544	9.6	10.0	93.4	108.7	1.21	1.23	7	1.42	2.19	8.6	9.8	16.7	238.6	20.47	454
D	19:46	10604.2	10598.0	10589.0	28.7	37.8	72	2500	2402	330	542	9.6	10.0	93.5	108.9	1.21	1.24	7	1.42	2.19	8.6	9.8	16.7	238.6	20.50	454
D	19:49	10605.2	10599.7	10589.0	17.9	36.2	74	2500	2388	330	542	9.6	10.0	93.5	109.3	1.22	1.24	7	1.54	2.19	8.6	9.8	16.7	240.3	20.56	452
D	19:52	10606.1	10599.7	10590.0	17.9	35.2	74	2500	2392	334	540	9.6	10.0	93.6	109.4	1.22	1.22	7	1.54	2.19	8.6	9.8	16.7	240.3	20.60	452
D	19:57	10607.0	10601.5	10590.0	12.4	37.6	71	2500	2392	334	540	9.6	10.0	93.6	108.2	1.22	1.24	7	1.66	2.19	8.6	9.8	16.7	242.1	20.68	450
D	20: 4	10608.1	10601.5	10591.0	12.4	37.7	72	2600	2392	334	540	9.6	10.0	93.7	109.4	1.22	1.21	7	1.66	2.19	8.6	9.8	16.7	242.1	20.80	450
D	20:10	10609.1	10602.5	10592.0	9.0	37.5	71	2600	2406	334	544	9.6	10.0	93.8	108.7	1.22	1.22	7	1.75	2.19	8.6	9.8	16.7	243.1	20.90	450
D	20:22	10610.0	10603.6	10594.0	10.7	33.7	71	2600	2345	326	544	9.6	10.0	94.0	109.1	1.22	1.22	7	1.71	2.19	8.6	9.8	16.7	244.2	21.10	450
D	21:22	10611.1	10605.5	10607.0	1.3	39.4	73	1900	2350	330	536	9.6	9.8	94.4	109.9	1.22	1.21	7	2.34	2.19	8.6	9.8	16.7	246.1	21.96	462

466609