828085

COMPANY: Golden Triangle NL
PROJECT: Main Creek
HOLE NUMBER: MC 41

Description			Core Recovery			RQD			Assays							
From	To		From	To	%	From	To	%	From	To	MgO	CaO	SiO_2	Fe_2O_3		
		minor disseminated pyrite in talcose schist and 1-2% in calcareous schist; pyrite streaks and grains also associated with carbonate veining; talcose sections soft and moderately broken; SCA typically 40-50; several joint sets in calcareous schist 70, 45, 25 CA; sharp contact with unit below 35 CA; **60.0-62.7 m:** white magnesite largely replaced by light gray -white crystalline magnesite, talc and possibly silica; minor fine grained pyrite; core very competent; **62.7-63.8 m:** talcy schist with large magnesite block inclusions; disseminated coarse grained magnetite near base of unit; some quartz veins; middle section rubble and talcy; **63.8-67.6 m:** white magnesite, extensively replaced by gray crystalline magnesite and some quartz; rare fine grained pyrite associated with replacement; ground conditions excellent; **67.6-70.1 m:** dark gray medium grained schist, moderately calcareous; network <1mm. carbonate veins; minor <1% fine grained disseminated pyrite; widely spaced joint sets 70 and 40 CA; basal contact 40 CA;							47.0	48.0	44.60	2.35	1.30	1.21		
									48.0	49.0	44.53	2.91	1.21	1.17		
									49.0	50.0	44.01	2.81	1.81	1.34		
									50.0	51.0	44.53	2.03	2.14	1.35		
									51.0	52.0	43.55	3.72	0.95	1.48		
70.1	101.3	**MAGNESITE, minor dolomite:** white magnesite extensively replaced by crystalline magnesite and variably dolomitised; minor pyrite; **70.1-79.0 m:** mainly white magnesite extensively replaced by crystalline magnesite resulting in mottled texture; ocassional veins coarse crystalline magnesite; possible dolomitisation increasing down hole; minor fine grained pyrite associated with replacement; **79.0-83.0 m:** magnesite with pervasive gray color, ? dolomitisation; increase in fine	70.1	101.3	100	69.7	74.4	65	70.1	71.0	43.07	3.96	1.54	0.98		
						74.4	78.1	60	71.0	72.0	45.47	1.89	0.83	0.81		
						78.1	82.4	75	72.0	73.0	45.59	1.74	0.22	0.77		
						82.4	86.9	85	73.0	74.0	44.48	3.46	0.31	0.80		
						86.9	91.4	90	74.0	75.0	45.06	2.30	0.45	0.84		
						91.4	101.3	100	75.0	76.0	45.01	2.79	0.20	0.85		
									76.0	77.0	45.55	2.19	<0.05	0.78		
									77.0	78.0	45.13	2.81	<0.05	0.83		
									78.0	79.0	45.99	1.85	<0.05	0.83		
									79.0	80.0	45.03	2.44	0.36	0.97		
									80.0	81.0	44.08	3.64	<0.05	0.93		
									81.0	82.0	44.13	3.57	<0.05	1.03		