COMPANY: Golden Triangle NL
PROJECT: Main Creek
HOLE NUMBER: MC 53

Description			Core Recovery			RQD			Assays							
From	To		From	To	%	From	To	%	From	To	MgO	CaO	SiO_2	Fe_2O_3		
395.4 continued.....	404.0	schistosity; ground conditions in core excellent but may have weakness along talcose veins 30° CA; **note:** hole purposefully stopped in magnesite at pre-determined depth because of excessive length to Carbonate Sequence FW; **END OF HOLE**							402.0	403.0	45.77	1.29	0.71	0.78		
									403.0	404.0	44.43	2.86	0.43	0.89		