RENISON LIMITED - DRILL CORE RECORD BT 140

HOLE NUMBER	BT 140
PURPOSE	To test for extensions of Anchor mineralization
LOCATION	South east of Anchor workings
COLLAR R.L.	278.85
CO-ORDINATES	5194.82mN 5104.83mE
LENGTH	105m
HOLE SIZE	0 - 18m Tricone - 24m NQ -105m BQ
DATE DRILLED	21.5.81 to 26.5.81
SIGNIFICANT CORE LOSS ZONES	
ORE ZONE GROUND CONDITIONS	
LOGGED BY	A.F. ROSS
COMMENTS	No significant zone of alteration/ mineralization was encountered. Interval 38 to 105m assayed, every third metre.

SURVEY			From – To	Distance D	VERTICAL		HORIZONTAL	
Depth	Bearing	Dip			D.Sin.Dip	R.L.	D.Cos.Dip	Prog. Total
	GRID					278.85		
0	-	- 90°	0 - 26.0	26.0	26.0	252.85	0	0
52	malfunction	(- 88.5)	-78.5	52.5	52.48	200.37	1.37	1.37
105	224	- 87°	-105.0	26.5	26.46	173.91	1.39	2.76

SUMMARY – ASSAY DATA

LODE NAME	FROM	TO	LENGTH (m)	AVERAGE WEIGHTED ASSAYS													B.C.A.
				Sn.	Acid Sol. Sn.	Cu.	As.	S.	Pb.	Zn.	Bi.	WO_3	Ag g/t				

NWFS 27344

89 1123