Schlumberger

DEPARTMENT: WIRELINE SERVICES

CSU tool no.

COMPANY: AMOCO AUSTRALIA PETROLEUM LTD.

WELL: TELLAST #1

FIELD: WILDCAT

COUNTY: OFFSHORE

STATE: VICTORIA

LOCATION: AUSTRALIA - OFFSHORE TASMANIA.

OTHER SERVICES: DIP MS SLIM 3

PERMANENT DATUM: ELEVATION: [illegible]
LOG MEASURED FROM: RT 25.0 ft ABOVE PERM. DATUM
DRILLING MEASURED FROM: RT

API SERIAL NO.

SECTION: TWP: RGE:

Run number: ONE
Depth-driller: 3160.0 m
Depth-logger: 3162.0 m
Bottom logged interval: 3162.0 m
Top logged interval: 2000.0 m
Casing-driller: 20.000 @ 1000.0 m @ [illegible]
Casing-logger: 20.000 @ 1000.0 m @ [illegible]
Bit size: 17.500 in
Type fluid in hole: SEAWATER/GEL/POLYMER
Density: 8.70 LB/G
Viscosity: 42 S
Fluid loss: 7.0 C3
Source of sample: FLOWLINE
pH: 9.5
Rm @ MT: 0.230 @ 20.0 DEGC
Rmf @ MT: 0.170 @ 20.0 DEGC
Rmc @ MT: 0.270 @ 20.0 DEGC
Source Rmf Rmc: CALCULATED CALCULATED
Rm @ BHT: 0.110 @ 93.0 DEGC
Time since circ.: 24.0 HOURS
Max rec. temp.: 93.0 DEGC
Equipment number: LOG
Location: [illegible]
Recorded by: [illegible]
Witnessed by: [illegible]

REMARKS:

ALL LOGGED MEASURED WITH DUAL CALIPERS.
THE DIP MS SLIM 3 TOOL WAS RUN IN COMBINATION WITH THE DSI 3 TOOL BY USING THREE MAXIS TOOLS + 1 CSU MAXIS.
THE DSI 3 WAS RUN IN COMBINATION WITH THE DIP MS SLIM 3 TOOL BY USING THE CSU MAXIS AND THE DIP MS SLIM 3 MAXIS.
THE DSI 3 WAS RUN WITH THE DIP MS SLIM 3 TOOL AND THE CSU MAXIS.
THE DIP MS SLIM 3 WAS RUN WITH THE DSI