JULY 19, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-073-T-933.2-CWW/SCB/ADB

AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-248-T-933.2-CWW/SCB/ADB

SOUTH AUSTRALIAN OIL AND GAS CORPORATION TX: 88900
BEVAN DEVINE
ATTN: P. MOIGNARD

BASS STRAIT OIL AND GAS TX: 57229
J.K. DAVIDSON

PERTH PARTNERS TX: 94830
C/- P. LANE

BUREAU OF MINERAL RESOURCES TX: 62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: 58276
H. MURCHIE

MISC-AUP-378-T-933.2-CWW/SCB/ADB

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: 58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-049-T-933.2-CWW/SCB/ADB/GMK

DATE : 19 JULY 1985
REPORT NO. : 46
DAYS FROM SPUD : 41
TD : 6504 FT (1982 M) CORRECTED
PROGRESS : 0
MUD PROPERTIES : MW - 8.9, VIS - 49, API FL - 6.0
LAST CASING : 13-3/8'' AT 5749 FT (1752 M), FCCT - 13.6 PPG
DAILY COST (USD) : 94,778 CUM. COST :5,548,183
PRESENT OPERATION : LOGGING
OPERATIONS SUMMARY : RECOVER, RECONNECT AND RUN NO 3 ANCHOR. RECONNECT LMRP (LOWER MARINE RISER PACKAGE). RUN IN AND M/U TO HANG OFF TOOL. CIRCULATE ON CHOKE (NO GAS). RETRIEVE HANG OFF TOOL. MAKE WIPER TRIP. RIG UP AND RUN LOG NO. 1. 1SF-BHC-GR-SP - (MSFL/CAL)

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY