TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

AUGUST 20, 1985

RECEIVED 20 AUG 1985 9.40 AM/PM OPERATOR

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-120-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-522-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-354-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-095-T-933.2-CWW/SCB/CDC/GMK

DATE	: 20 AUGUST 1985
REPORT NO.	: 78
DAYS FROM SPUD	: 73
TD	: 10,972 FT (3344 M)
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.6, VIS - 48, API FL - 5.8
LAST CASING	: 13-3/8''AT 5749 FT (1752 M), FCCT -13.6 PPG
DAILY COST (USD)	: 91,249 CUM. COST :8,516,459
PRESENT OPERATION	: FISHING
OPERATIONS SUMMARY	: WAIT ON WEATHER. RUN AND PRETENSION NO 7 ANCHOR. RESET ANCHOR W/ PIGGY BACK. POSITION RIG AND LAND LMRP. NIPPLE UP FLOW LINE. M/U OVERSHOT W/ MILL. MILL ON FISH. POH W/O FISH. CONSTRUCT CENTRALIZING GUIDE FOR OVER SHOT.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY