TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

11:30 AM/PM OPERATOR 52

SEPTEMBER 2, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-138-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-570-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-396-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-113-T-933.2-CWW/SCB/CDC/GMK

AUGUST 31, 1985
==========

DATE : 31 AUGUST 1985
REPORT NO. : 89
DAYS FROM SPUD : 84
TD : 10,981 FEET (3347 METERS)
PROGRESS : 0
MUD PROPERTIES : MW - 9.8, VIS - 40, API FL - 8.2
LAST CASING : 13-3/8 AT 5749 FEET (1752 METERS),
FCCT - 13.6 PPG
DAILY COST (USD) : 91,090 CUM. COST : 9,299,739
PRESENT OPERATION : POOH WITH R.F.T. TOOL.
OPERATIONS SUMMARY : RUNNING RFT TOOL - GR NO. 1. UNABLE TO PASS
8563 FT. (2610 M). MAKE UP BIT NO. 22. RIH TO
10,200' (3109 M). CIRC. - POOH TO 13-3/8''
SHOE. CIRC. COND. MUD - POOH TO LOG. RIG UP
SCHLUMBERGER RUN RFT TOOL. MALFUNCTIONED.
ABANDONED LAST 4 RFT'S AT 2991.5 M - 3004.5 M
- 3013 M AND 3050 M. RETRIEVED 47.7 CU. FT.
GAS (SURFACE VOLUME) IN SAMPLE CHAMBER 1600
PSI AT SURFACE. ALSO RETRIEVED 100 CC OF
CONDENSATE.

SEPTEMBER 1, 1985
==========

DATE : 1 SEPTEMBER 1985
REPORT NO. : 90
DAYS FROM SPUD : 85
TD : 10,981 FT. (3347 M)
PROGRESS : 0
MUD PROPERTIES : MW -9.8 , VIS -52 , API FL -9.6
LAST CASING : 13-3/8'' AT 5749 FT. (1752 M),
FCCT - 13.6 PPG
DAILY COST (USD) : 87,914 CUM. COST :9,387,653
PRESENT OPERATION :CIRCULATE AND CONDITION FOR CASING
OPERATIONS SUMMARY :RUN SIDEWALL CORES. RECOVER 49 OF 51 SHOTS.
WIPER TRIP FOR CASING.

SEPTEMBER 2, 1985
==========

DATE : 2 SEPTEMBER 1985
REPORT NO. : 91
DAYS FROM SPUD : 86
TD : 10,981 FEET (3347 M)
PROGRESS : 0
MUD PROPERTIES : MW -9.8 , VIS -42 , API FL -9.6
LAST CASING : 13-3/8''AT 5749 FT. (1752 M),
FCCT -13.6 PPG
DAILY COST (USD) : 254,353 CUM. COST :9,642,386
PRESENT OPERATION :W.OW. CIRC. 9-5/8'' CASING
OPERATIONS SUMMARY :SHORT TRIP (10 STANDS) PRIOR TO P.O.H
POH - LAY DOWN 2-8'' D.C., BIT
RETRIEVE 13-3/8'' WEAR BUSHING
RIG UP TO RUN 9-5/8'' CASING
RUN 216 JTS. N-80 9-5/8'' 47 PPF CASING
HANG OFF 9-5/8'' CASING STRING WITH 5''
H.W.D.P. AND KELLY CIRC HOLE. - 9-5/8''
SHOE AT 8440 FT (2573 METERS) CIRC.CASING.
W.O.W..

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY