TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE

10 SEP 1985
10.25 AM/PM
OPERATOR

58

SEPTEMBER 10, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

10.25

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-155-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-623-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-434-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-127-T-933.2-CWW/SCB/CDC/GMK

DATE : 10 SEPTEMBER 1985
REPORT NO. : 99
DAYS FROM SPUD : 94
PB TD :10,875 FT. (3315 M)
PROGRESS : 0
MUD PROPERTIES : MW - 9.6, VIS - 67, API FL - 4.1
LAST CASING : 9-5/8''AT 10,953 FT. (3337 M),

DAILY COST (USD) : 102,741 CUM. COST :10,666,388
PRESENT OPERATION : RUNNING V.S.P. SURVEY
OPERATIONS SUMMARY : POOH WITH CBL LOG - RIG DOWN SCHLUMBERGER LAY DOWN 7'' CASING LUBRICATOR NIPPLE RIG UP SCHLUMBERGER V.S.P. TOOL. RUN V.S.P. SURVEY. 111 LEVELS COMPLETE 40 LEVELS TO GO.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY