TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX

NNNNNNN

(14)

OCTOBER 1, 1985

DRILLING WIRE - YOLLA NO. 1 - BASS BASIN, AUSTRALIA

DEPARTMENT OF MINES
RECEIVED/SENT
-1 OCT 1985
12.30 AM/PM
OPERATOR

AMOCO CORPORATION - CHICAGO
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-198-T-933.2-CWW/SCB/CDC/GMK

TX: 020/234991785+

BUREAU OF MINERAL RESOURCES
THE DIRECTOR
ATTN: J. WHITE

TX: AA62109

TASMANIAN DEPARTMENT OF MINES
ATTN: H. MURCHIE

TX: AA58276

MISC-AUP-765-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY
- HOBART ATTN: W.C. COWAN
ABB-AUP-171-T-933.2-CWW/SCB/CDC/GMK

TX: AA58162

DATE	: 1 OCTOBER 1985
REPORT NO.	: 120
DAYS FROM SPUD	: 115
TD	: PB 1887 METERS (PB 6192 FT)
PROGRESS	:
MUD PROPERTIES	: MW - 9.6, VIS - 74, API FL - 4.0
LAST CASING	: 9 5/8' AT 3340 METERS (10,957 FT)
DAILY COST (USD)	: 98,156 CUM. COST :12,990,326
PRESENT OPERATION	: CIRCULATE BOTTOMS UP
OPERATIONS SUMMARY	: MAKE UP DRLG ASSY. WOC. DRILL CMT TO 1887 M (6192 FT). CIRCULATE B/U

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276