OR-331A

329476 10.45

SEPTEMBER 4, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: D.B. WILKIE MC 4502
B.G. NEWTON MC 4703
CH-AUP-145-T-933.2-CWW/SCB/CDC

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-581-T-933.2-CWW/SCB/CDC

CC: AMOCO PRODUCTION COMPANY - HOUSTON TX: 020/236868237+
ROBERT L. BLANTON - ROOM NO. 2.490
ATTN: F.J. ALLEN, JR. - ROOM NO. 6.155
J.C. STRICKLAND - ROOM NO. 2.470
W.R. MOEHL - ROOM NO. 2.232
HO-AUP-407-T-933.2-CWW/SCB/CDC/GMK/BFW

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-116-T-933.2-CWW/SCB/CDC/GMK

DATE : 4 SEPTEMBER 1985
REPORT NO. : 1
PRESENT OPERATION : PREPARING TO RUN REMAINING ANCHORS.
OPERATIONS SUMMARY : TOW ONTO LOCATION - DROP NO. 6 ANCHOR ON BOTTOM AT 08:25 HRS. WITH 4110 FT. CHAIN OUT. RUN NO. 2 ANCHOR WITH 4150 FT. CHAIN OUT. INSTALL PIGGY BACK. RUN NO. 7 ANCHOR WITH 4110 FT. CHAIN OUT. RUN NO. 3 ANCHOR WITH 4000 FT. CHAIN OUT - RELEASED ATLAS VAN DIEMEN FROM TOW BRIDLE AT 1500 HRS. SET PIGGY BACK ON NO. 6. INSTALL PENDANTS ON NO. 4 AND NO. 5 ANCHORS. ATLAS VAN DIEMEN ATTEMPT TO SET PIGGYBACK ON NO. 3 ANCHOR. UNABLE TO COMPLETE DUE TO SEA STATE. W.O.W. BOATS ON REST PERIOD.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TEL