OR-331A

329507

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
-2 OCT 1985
11.15 AM/PM
OPERATOR

85-10-02 1108 ST *
TASROK AA58276
STBY BCAST 176199 CLG

OCTOBER 2, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-203-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-774-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-177-T-933.2-CWW/SCB/CDC/GMK

DATE	: 2 OCTOBER 1985
REPORT NO.	: 29
DAYS FROM SPUD	: 27
TD	: 2566.4 METERS (8420 FT).
PROGRESS	: 94.7 M (311 FT)
MUD PROPERTIES	: MW - 9.6, VIS - 48, API FL - 3.9
LAST CASING	: 13 3/8'' AT 1652 METERS (5420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	: 84,135 CUM. COST :4,982,173
PRESENT OPERATION	: DRILLING
OPERATIONS SUMMARY	: DRILL 12 1/4'' HOLE FROM 2471.6 M TO 2566.4 M (8109 - 8420 FT)

GEOLOGICAL REPORT
==========

DRILLED INTERVAL TO 0600HRS: 2472 - 2566.5M (8109-8420FT)
SAMPLED INTERVAL TO 0600HRS: 2460 - 2566.5M (8070-8420FT)

SHOW SUMMARY

NO OIL SHOWS - NO NATURAL FLUOR, STAIN, CUT OR CUT FLUOR.

SSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX ME