OR-331A

329520

85-10-09 1119 ST *
TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/SENT
9 OCT 1985
11.30 AM/PM
OPERATOR

OCTOBER 9, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-213-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-824-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-187-T-933.2-CWW/SCB/CDC/GMK

DATE : 9 OCTOBER 1985
REPORT NO. : 36
DAYS FROM SPUD : 34
TD : 3060 METERS (10040 FT).
PROGRESS : 68.2M (224')
MUD PROPERTIES : MW -9.3 , VIS - 62, API FL -5.4
LAST CASING : 13-3/8 AT 1652 METERS (5420 FT.)
FCCT - 14.6 PPG
DAILY COST (USD) : 84,771 CUM. COST :5,602,764
PRESENT OPERATION : DRILLING
OPERATIONS SUMMARY : DRILL 12-1/4''HOLE 2191.9M TO 3015.7M;
(9816'-9894')
CIRC FOR SAMPLE MAX GAS 0.22 PERCENT
DRILL 12-1/4''HOLE 3015.7M TO 3041.6M
(9894'-9979')
CIRC FOR SAMPLE MAX GAS 0.48 PERCENT
DRILL 12-1/4' HOLE 3041.6M TO 3060M
(9979-10040')