OR-331A

329524

MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX

85-10-11 1104 ST *
*TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/SENT
11 OCT 1985
11:20 AM/PM
OPERATOR

OCTOBER 11, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

TX: 020/234991785+

AMOCO CORPORATION - CHICAGO
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-224-T-933.2-CWW/SCB/CDC/GMK

TX: AA62109

BUREAU OF MINERAL RESOURCES
THE DIRECTOR
ATTN: J. WHITE

TX: AA58276

TASMANIAN DEPARTMENT OF MINES
ATTN: H. MURCHIE

MISC-AUP-842-T-933.2-CWW/SCB/CDC/GMK

TX: AA58162

CC: AMOCO AUSTRALIA PETROLEUM COMPANY
- HOBART ATTN: W.C. COWAN
ABB-AUP-193-T-933.2-CWW/SCB/CDC/GMK

DATE	: 11TH OCTOBER, 1985.
REPORT NO.	: 38
DAYS FROM SPUD	: 36
TD	: 3066 METERS (10,059 FT).
PROGRESS	: 0
MUD PROPERTIES	: MW -9.3 , VIS -64 , API FL - 5.9
LAST CASING	: 13-3/8 AT 1652 METERS (5420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	: 82,428 CUM. COST :5,779,757
PRESENT OPERATION	: LOGGING
OPERATIONS SUMMARY	: LOGGING RUN NO. 3 - HDT. WIPER TRIP (RUN MULTISHOT ON TRIP OUT). LOGGING RUN NO. 4 - WST.

SUBJECT: ORGANIC PETROLOGY - TILANA - 1

1. VITRINITE REFLECTANCE

DEPTH (M)	MEAN MAXIMUM REFLECTANCE (%)	STANDARD DEVIATION	RANGE	NUMBER OF DETERMINATIONS
2799-808	0.62+	0.05	0.48-0.73	29

+ CAVINGS

(48)