OR-331A

329527

SSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX

85-10-14 1444 ST *
TASROK AA58276
STBY BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
14 OCT 1985
3.00 AM/PM
OPERATOR

OCTOBER 14, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-226-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-849-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: W.C. COWAN
ABB-AUP-194-T-933.2-CWW/SCB/CDC/GMK

OCTOBER 12, 1985

DATE	: 12 OCTOBER 1985
REPORT NO.	: 39
DAYS FROM SPUD	: 37
TD	: 3076.9 METERS (10,095 FT).
PROGRESS	:(10.9M) (36 FT)
MUD PROPERTIES	: MW -9.3 VIS -73 , API FL -5.8
LAST CASING	: 13 3/8 AT 1652 METERS (5420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	: 94,599 CUM. COST : 5,874,356
PRESENT OPERATION	:DRILLING
OPERATIONS SUMMARY	:COMPLETE LOGGING RUN NO 4 - WST LOGGING RUN NO 5 CST, RIG DOWN SCHLUMBERGER TEST BOPS MAKE UP BIT NO 19 RIH TEST KELLY VALVES AND MUD MANIFOLD VALVES PICK UP 20 JTS GRADE E D.P. RIH TO SHOE SLIP AND CUT DRLG LINE CONTINUE RIH - LAY DOWN 20 JTS S-135 D.P. DRILL 12 1/4" HOLE 3066M TO 3076.9M (10059 FT - 10095 FT)

OCTOBER 13, 1985

51