P. Baillie OR-331A 329550

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
25 OCT 1985
11.30 AM/PM
OPERATOR

85-10-25 1107 ST *
TASROK AA58276
STBY BCAST 176199 CLG

OCTOBER 25, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-240-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-897-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-208-T-933.2-CWW/SCB/CDC/GMK

DATE	: 25 OCTOBER 1985
REPORT NO.	: 52
DAYS FROM SPUD	: 50
TD	: 3746.6 METERS (12,292 FT).
PROGRESS	: 35.6 M (117 FT)
MUD PROPERTIES	: MW - 9.8, VIS - 48, API FL - 4.8
LAST CASING	: 13 3/8''AT 1652 METERS (5420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	: 86,784 CUM. COST :6,012,562
PRESENT OPERATION	: RIH WITH CORE BARREL
OPERATIONS SUMMARY	: DRILL 12 1/4'' HOLE 3710.9 M TO 3746.6 M (12,175 - 12,292 FT). CIRC SAMPLE. DROP SURVEY - SLUG D.P. POH MAKE UP CORE BARREL ASSY. RIH WITH SAME.

DAILY GEOLOGICAL REPORT

DRILLED INTERVAL (TO 0600HRS): 3710.9 - 3746.6M(12,175-12,292FT)
DRILLED INTERVAL (TO 0600HRS): 3702 - 3746.6M (12,146-12,292FT)
CORRELATION/FORMATION TOPS: 3741M RKB = IN LOWER EVCM

SHOW SUMMARY

NO SHOWS

LITHOLOGY SUMMARY

3702 - 3708M DOM TUFF WITH MINOR SHALE
(12146-12165FT)

72