OR-331A

329552

MESSAGE TELEX MESSAGE TEL

85-10-28 1247 ST *
TASROK AA58276
ST8Y BCAST 176199 CLG

DEPARTMENT OF MINES
RECEIVED/SENT
28 OCT 1985
2.00 AM/PM
OPERATOR

OCTOBER 28, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: D20/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-241-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-904-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
A8B-AUP-209-T-933.2-CWW/SCB/CDC/GMK

OCTOBER 26, 1985

DATE	: 26 OCTOBER 1985
REPORT NO.	: 53
DAYS FROM SPUD	: 51
TD	: 3753.6 METERS (12,315 FT).
PROGRESS	: 7 M (23 FT)
MUD PROPERTIES	: MW - 9.9, VIS - 64, API FL - 5.2
LAST CASING	: 13-3/8 AT 1652 METERS (5,420 FT.) FCCT - 14.6 PPG
DAILY COST (USD)	: 93,011 CUM. COST : 6,105,573
PRESENT OPERATION	:DRILLING
OPERATIONS SUMMARY	:CON'T R.I.H WITH CORE BARREL CUT CORE NO. 3 - 3746.6 M TO 3752 M (12,292 FT - 12,309 FT) SLUG D.P. P.O.H. RECOVER CORE 5.6 M (18.5 FT), LAYOUT CORE BARREL TEST BOP'S, MAKE UP BIT NO 24 - R.I.H, REAM CORE HOLE 3746.6 M TO 3752.1 M (12,292 FT - 12,310 FT) DRILL 12-1/4'' HOLE 3752.1 M TO 3753.6 M (12,310 FT - 12,315 FT)

SAGE TELEX MESSAGE TELEX MESSAGE TELEX

74