OR-331A

329579

10.45

85-11-21 1053 ST *
TASROK AA58276
STBY BCAST 176199 CLG

NOVEMBER 21, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-280-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-1026-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-239-T-933.2-CWW/SCB/CDC/GMK

DATE	: 21 NOVEMBER 1985
REPORT NO.	: 79
DAYS FROM SPUD	: 77
TDPB	: 3176 METERS (10,420 FT).
PROGRESS	: 0
MUD PROPERTIES	: MW - 9.0, VIS -108, API FL - 4.4
LAST CASING	: 9 5/8'' AT 3311.7 METERS (10,865 FT.)
DAILY COST (USD)	: 90,074 CUM. COST :9,052,957
PRESENT OPERATION	: LAY DOWN TEST TOOLS
OPERATIONS SUMMARY	: TAKE BOTTOM HOLE SAMPLE AT 3072 M (10,080 FT) MONITOR FLUID MOVEMENT WITH H.P GAUGE. TAKE BOTTOM HOLE SAMPLES AT 3072 M (10,080 FT) AND 3043 M (9984 FT). REVERSE OUT CUSHION. POH WITH TEST TOOLS. PRELIMINARY COMPOSITION OF GAS BREAKING OUT OF MUD SAMPLE C1, 82.57 PERCENT C2, 11.63 PERCENT C3, 5.8 PERCENT

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276

(101)