OR-331A

329581

85-11-25 0949 ST *
TASROK AA58276
STBY BCAST
85-11-25 1007 ST *
TASROK AA58276
STBY BCAST 176199 CLG

10.10

NOVEMBER 25, 1985

DRILLING WIRE - TILANA NO. 1 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-284-T-933.2-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-1039-T-933.2-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-243-T-933.2-CWW/SCB/CDC/GMK

NOVEMBER 23, 1985

DATE : 23 NOVEMBER 1985
REPORT NO. : 81
DAYS FROM SPUD : 79
TD : PB 146.3 METERS (480 FT).
PROGRESS : 0
DAILY COST (USD) : 80,619 CUM. COST : 9,430,672
PRESENT OPERATION : LAYING DOWN WELL HEADS
OPERATIONS SUMMARY : PULLED RISER AND B.O.P. RIG UP AND SEVERED CASING AT 4.8 M (16 FT) BELOW MUD LINE RETREIVED 9-5/8' 13-3/8' 20' 30' WELL HEADS AND P.G.B.

103

NOVEMBER 24, 1985

DATE : 24 NOVEMBER 1985
REPORT NO. : 82
DAYS FROM SPUD : 80
TD : - METERS (- FT).
PROGRESS : 0
MUD PROPERTIES : MW - N/A, VIS - N/A, API FL - N/A
LAST CASING : N/A AT - METERS (- FT.)
DAILY COST (USD) : 81,176 CUM. COST : 9,511,848
PRESENT OPERATION : WAITING ON WEATHER.
OPERATIONS SUMMARY : COMPLETED BREAKING DOWN WELLHEADS. RETRIEVED T.G.B. RAN SUBSEA R.O.V. DID 75 M (246 FT) SEA BED CLEARANCE INSPECTION. DEBALLAST RIG TO 7.16 M (23.5. FT) TOWING DRAFT. PULLED AND RACKED NO. 1, 4, 8 ANCHORS. SECURED PENDENT WIRES AND BUOYS ON RIG. WAITING ON WEATHER.

NOVEMBER 25, 1985

DATE : 25 NOVEMBER 1985
REPORT NO. : 83
DAYS FROM SPUD : 81
TD : - METERS (- FT).
PROGRESS : 0
MUD PROPERTIES : MW - N/A, VIS - N/A, API FL - N/A
LAST CASING : N/A AT - METERS (- FT.)
DAILY COST (USD) : 81,176 CUM. COST : 9,593,024
PRESENT OPERATION : HOOKING UP TOW LINE TO ATLAS VAN DIEMEN.
OPERATIONS SUMMARY : WAITING ON WEATHER, PULLED AND RACKED NO. 3 AND NO. 7 ANCHORS. CHASED NO. 5 ANCHOR WHILE REPAIRING MOTOR ON NO. 5 AND NO. 6 ANCHOR WINCH. PULLED IN AND RACKED NO. 5 ANCHOR.

NOTE: NO. 2 AND NO. 6 ANCHORS REMAINING TO BE PULLED.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276