From Well Completion Report
Timbara 1

OIL COST

3489514

Enclosure 1

FOSH EXPLORATION AND PRODUCTION AUSTRALIA INC.

# WELL COMPLETION LOG

## DONGU-1

CONCESSION: "EAR" STATE: TERRITORY, AUSTRALIA DATUM: RKB

LOCATION: LAT. 18° 39' 10.20" S — 132.78 mE
LONG. 132° 46' 39.00" E — 8 mN

ELEVATION: G.L. 49'
RKB 59' (10.0 m above G.L.)

DRAWN BY: M.N.H. DATE: 15 NOVEMBER, 1990 APPROVED BY: "THOMAS CHRISTIAN"

DRILLED BY: "Transocean Rig Pelican"

TOTAL DEPTH: 3660.0 m CASING SHOE: 3660.0 m

| CASING AND TUBING | | | | | FLUID | | PERFORATIONS | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| SIZE | WT | GR | CONN | DEPTH | TYPE | WT | TOP | BASE | NO | SPF |
| 20" | 133 | J55 | Buttress | 60m | Mud | 10.5 | | | | |
| 13 3/8" | 72 | J55 | Buttress | 1000m | Mud | 10.5 | | | | |
| 9 5/8" | 47 | J55 | Buttress | 3660m | Mud | 10.5 | | | | |

DRILL PIPE
DRILL COLLARS
CASING SHOE
CASING SHOE
CASING SHOE