DECEMBER 27, 1985

450454

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP- -T-420.61-CWW/SCB/CDC/GMK

800

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP- -T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP- -T-420.61-CWW/SCB/CDC/GMK

DECEMBER 26, 1985

DATE : 26 DECEMBER 1985
REPORT NO. : 1
DAYS FROM SPUD : 0
TD : 0 METERS (0 FT)
PROGRESS : 0
MUD PROPERTIES : MW - N/A, VIS - N/A, API FL - N/A
LAST CASING : N/A AT - METERS (- FT)
DAILY COST (USD) : 25,731 CUM. COST : 25,731
PRESENT OPERATION : RIG UNDER TOW.
OPERATIONS SUMMARY : RIG UNDER TOW FROM KOORKAH NO. 1 TO PELICAN NO. 5. POSITION AT 0600 HRS, 26 DECEMBER 1985 LAT. 40 DEGREES 28 MIN. SOUTH, LONG. 45 DEGREES 41 MIN. EAST. 21.5 NAUTICAL MILES TO GO TO PELICAN NO. 5. SPEED - 5 KNOTS.

DECEMBER 27, 1985

DATE : 27 DECEMBER 1985
REPORT NO. : 2
DAYS FROM SPUD : 0
TD : 0 METERS (0 FT)
PROGRESS : 0
MUD PROPERTIES : MW - N/A, VIS - N/A, API FL - N/A
LAST CASING : N/A AT - METERS (- FT)
DAILY COST (USD) : 86,836 CUM. COST : 112,567
PRESENT OPERATION : SOAKING ANCHORS.
OPERATIONS SUMMARY : COMPLETE TOW, DROP NO. 6 ANCHOR ON APPROACH AT 1100 HRS, 26 DECEMBER 1985. RAN AND SET NO. 2, 3, 7, 8, 4, 5 AND 1 ANCHORS. POSITION RIG AND PRETENSION ANCHORS, NO. 1, 3, 5 AND 6. SLIPPING. POSITION - 8 M (26 FT) DUE WEST OF LOCATION. SOAKING ANCHORS, WHILE WORK BOATS ON REST BREAK.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

QAAAA*
TASROK AA58276