450475

86-01-16 1335 ST *
TASROK AA58276
STBY BCAST 176199 CLG

200 — 1484

13

JANUARY 16, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-021-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-070-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-015-T-420.61-CWW/SCB/ADB/GMK

DATE : 16 JANUARY, 1986
REPORT NO. : 22
DAYS FROM SPUD : 19
TD : 2788.7 METERS (9149 FT)
PROGRESS : 100.3 M (329 FT)
MUD PROPERTIES : MW - 9.2, VIS - 54, API FL - 5.1
LAST CASING : 13-3/8'' AT 1753.8 METERS (5754 FT)
FCCT - 14.7 PPG
DAILY COST (USD) : 91,176 CUM. COST :2,378,202
OPERATION : CIRCULATE SAMPLES, PREP TO CORE
OPERATIONS SUMMARY : DRILL AND CIRCULATE SAMPLES FROM 2688.4 - 2788.7 M (8820 - 9149 FT)

DAILY GEOLOGICAL REPORT
==========
DRILLED INTERVAL (TO 0600HRS): 2688.2 - 2788.7M (8820-9149FT)
SAMPLED INTERVAL (TO 0600HRS): 2679 - 2788.7M (8789-9149FT)
CORRELATION/FORMATION TOPS: WITHIN EVCM
PROBABLE TOP D 2683M KB (2662M SS)
TOP E SAND 2784M KB (2863M SS)

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSA