450491

86-01-23 1045 ST *
TASROK AA58276
STBY BCAST 176199 CLG

10.50

JANUARY 23, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-033-T-420.61-CWW/SCB/ADB/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-096-T-420.61-CWW/SCB/ADB/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: A.D. BECKETT
ABB-AUP-023-T-420.61-CWW/SCB/ADB/GMK

DATE	: 23 JANUARY, 1986
REPORT NO.	: 29
DAYS FROM SPUD	: 26
TD	: 2902.3 METERS (9522 FT)
PROGRESS	: 6.1M (20 FT)
MUD PROPERTIES	: MW - 9.7, VIS - 56, API FL -5.5
LAST CASING	: 13-3/8'' AT 1753.8 METERS (5754 FT) FCCT - 14.7 PPG
DAILY COST (USD)	: 98,134 CUM. COST : 3,064,416
PRESENT OPERATION	: DRLG
OPERATIONS SUMMARY	: WASH AND REAM TO 2863.6 M (9395 FT). OPEN 8-1/2'' HOLE TO 2896.2 M (9502 FT). DRLG 12-1/4'' HOLE TO 2902.3 M (9522 FT).

DAILY GEOLOGICAL REPORT
==========
DRILLED INTERVAL (TO 0600 HRS): 2896.2 - 2902.3M (9502 - 9522 FT)
SAMPLED INTERVAL (TO 0600 HRS) : NO B.U.
CORRELATION/FORMATION TOPS: DRILLING IN EVCM NEAR BASE F SAND

LITHOLOGY SUMMARY
==========
NO RETURNS TO 0600 HRS.

PALYNOLOGY

2867.10 M CORE : LOWER M. DIVERSUS ZONE : EARLY EOCENE :
NON-MARINE : MATURE.

REGARDS,
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

AAAA*
TASROK AA58276