P. BAILLIE

450589

56

DEPARTMENT OF MINES
RECEIVED/~~SENT~~
- 7 MAR 1986
11.55 AM/~~PM~~
OPERATOR

86-03-07 1245 ST *
TASROK AA58276
STBY BCAST 176199 CLG

7 MARCH, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA
==========

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-087-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-308-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-064-T-420.61-CWW/SCB/CDC/GMK

DATE	: 7 MARCH 1986
REPORT NO.	: 72
DAYS FROM SPUD	: 69
TD	: 3886.2 METERS (12,750 FT)
PROGRESS	: -
MUD PROPERTIES	: MW - 15.8, VIS - 50, API FL - 4.9
LAST CASING	: 7'' AT 3647.3 METERS (11,966 FT) FCCT - 20.0 PPG
DAILY COST (USD)	: 283,190 CUM. COST : 8,607,264
PRESENT OPERATION	: CIRCULATE.
OPERATIONS SUMMARY	: CIRCULATE. PLUG BACK TO 3886.2 M (12,750 FT).

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

*
TASROK AA58276
*
TASROK AA58276
AMDRIL AA176199

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE