86-04-07 1047 ST *
TASPOK AA58276

450619

DEPARTMENT OF MINES
RECEIVED/SENT
7 APR 1986
10.40 AM/PM
OPERATOR

77

AMDRIL AA176199

6 APRIL, 1986

DRILLING WIRE - PELICAN NO. 5 - BASS BASIN, AUSTRALIA

AMOCO CORPORATION - CHICAGO TX: 020/234991785+
ATTN: T.D. STACY MC 4502
B.G. NEWTON MC 4703
CH-AUP-120-T-420.61-CWW/SCB/CDC/GMK

BUREAU OF MINERAL RESOURCES TX: AA62109
THE DIRECTOR
ATTN: J. WHITE

TASMANIAN DEPARTMENT OF MINES TX: AA58276
ATTN: H. MURCHIE

MISC-AUP-437-T-420.61-CWW/SCB/CDC/GMK

CC: AMOCO AUSTRALIA PETROLEUM COMPANY TX: AA58162
- HOBART ATTN: C.D. CORNELL
ABB-AUP-091-T-420.61-CWW/SCB/CDC/GMK

DATE	: 6 APRIL, 1986
REPORT NO.	: 102
DAYS FROM SPUD	: 99
PBTD	: 2907.8 METERS (9540 FT)
PROGRESS	: 0
MUD PROPERTIES	: MW -9.3, VIS - 43, API FL -8.6
LAST CASING	: 5'' AT 4065.2 METERS (13,337 FT)
DAILY COST (USD)	: 97,831 CUM. COST : 12,664,653
PRESENT OPERATION	: RIH WITH LANDING STRING.
OPERATIONS SUMMARY	: COMPLETE POH WITH EZSV SETTING TOOL. RIH WITH BIT AND SCRAPER TO 2907.8 M (9540 FT). CIRCULATE, POH, MAKE UP DST TOOLS. RIH WITH 3.5'' VAM TUBING (SLM). PICKING UP LANDING STRING AT REPORT TIME.

REGARDS
C.W. WARING
AMOCO AUSTRALIA PETROLEUM COMPANY

REGARDS

C.D. CORNELL

AMOCO AA58162

TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE TELEX MESSAGE