COMPANY:	AMOCO AUSTRALIA PETROLEUM CO.
FIELD:	PELICAN 69
WELL:	1
BLOCK:	VIC/P(43)
COUNTY:	OFFSHORE VICTORIA
LOCATION:	LAT 38°18'34.0"S LONG 148°18'34.0"E
LOCATION:	X= 0 Y= 0 LAT= 0°0'0.0" LONG= 0°0'0.0"
DATE:	03-MAR-86
RUN NO:	ONE
DEPTH DATUM:	KB 24.0M
LOG MEASURED FROM:	KB 24.0M
DRILLING MEASURED FROM:	KB 24.0M
TOOL NUMBERS:	SDC-AC 3562 SLS-KB 2174 DIS-B 2866 DIC-A 1725 SLC-KB 8726 DIA-A 885 TCM-B 809
MAX. RECORDED TEMP:	339.0 DEGF
LOGGED ON:	03-MAR-86 AT 11:30
LOGGED FROM:	4 3/4 DC
TO:	3050.0M
CASING:	20" @ 1.0M 13 3/8" @ 1.0M 9 5/8" @ 1.0M
BIT:	12 1/4"
MUD TYPE:	SEAWATER
MUD WEIGHT:	8.5 LB/G
MUD VISCOSITY:	35.0 S
PH:	10.0
FLUID LOSS:	0.0 C3
SOURCE OF SAMPLE:	FLOWLINE
RM:	.599 OHMM AT 65.0 DEGF
RMF:	.267 OHMM AT 71.0 DEGF
RMC:	.267 OHMM AT 71.0 DEGF
SOURCE RMF/RMC:	PRESS /PRESS
RM AT BHT:	.117 OHMM AT 339. DEGF
RMF AT BHT:	.069 OHMM AT 339. DEGF
RMC AT BHT:	.096 OHMM AT 339. DEGF
TIME CIRC. STOPPED:	04:30 3MD
TIME LOGGER ON STM.:	11:30 3MD
MAX. REC. TEMP:	339.0 DEGF
LOGGING UNIT MD:	822
LOGGING UNIT LOC:	VEA
RECORDED BY:	J.MOLLINGWORTH
WITNESSED BY:	G.MEEHAN

REMARKS:

NO AFTER SURVEY CALIBRATION DUE TO TOOL FAILURE
NO REPEAT SECTION DUE TO TOOL FAILURE
NO DIPMETER DATA AVAILABLE LOG MADE RUNNING IN
SONIC TOOL FAILED AT TD

EQUIPMENT NUMBERS:

IEC-9A 1728	IRC-D3 1725	SLS-KB 2184	SLC-KB 8726
SRC-CB 795	DRS-D 858	DRA-A 885	SDC-AC 3562
SLM-BH 1717	MSM-A 2866	TCM-B 809	MRN-AB 2874

ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS AND SO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATION, AND SO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATION, AND WE SHALL NOT, EXCEPT IN THE CASE OF GROSS OR WILLFUL NEGLIGENCE ON OUR PART, BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COSTS, DAMAGES OR EXPENSES INCURRED OR SUSTAINED BY ANYONE RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR OFFICERS, AGENTS OR EMPLOYEES. THESE INTERPRETATIONS ARE SUBJECT TO OUR GENERAL TERMS AND CONDITIONS AS SET OUT IN OUR CURRENT PRICE SCHEDULE.

CP 28.2A FILE 102 03-MAR-86 14:03
DATA ACQUIRED 03-MAR-86 11:10

CALI(IN) 14.000 24.000
DRHO RS (IN) 4.0000 14.000
CALI(IN) 4.0000 14.000
GR (GAPI) 0.0 150.00
SP (MV) -80.00 20.000

MSFL(OHMM) .200.00 2000.00
ILD (OHMM) 200.00 2000.00
SFLU(OHMM) 200.00 2000.00
MSFL(OHMM) .20000 200.00
ILD (OHMM) .20000 200.00
SFLU(OHMM) .20000 200.00

DT (US/F) 140.00 40.000

5 cm

CP 28.2A FILE 101 03-MAR-86 13:16
DATA ACQUIRED 03-MAR-86 11:10

3650
3700
3750
3800
3850
3900
3950
4000
4050
4100
4150
4200

5 cm

CP 28.2A FILE 101 03-MAR-86 13:48
DATA ACQUIRED 03-MAR-86 11:31

CALI(IN) 14.000 24.000
DRHO RS (IN) 4.0000 14.000
CALI(IN) 4.0000 14.000
GR (GAPI) 0.0 150.00
SP (MV) -80.00 20.000

MSFL(OHMM) .200.00 2000.00
ILD (OHMM) 200.00 2000.00
SFLU(OHMM) 200.00 2000.00
MSFL(OHMM) .20000 200.00
ILD (OHMM) .20000 200.00
SFLU(OHMM) .20000 200.00

DT (US/F) 140.00 40.000

SENSOR MEASURE POINT TO TOOL ZERO

SRAT	9.92 METER	AMPL	10.29 METER
TT1	9.96 METER	CBL	10.29 METER
TT2	9.96 METER	TT3	10.29 METER
TT4	10.29 METER	TT4	9.84 METER
SLT1	10.29 METER	SLT2	10.29 METER
GR	01.97 METER	ICBL	10.29 METER
ILD	8.68 METER	CALI	16.40 METER
ILM	8.68 METER	SP	16.40 METER
TEMP	23.49 METER	SPAR	16.40 METER
CMTF	16.38 METER	II	16.46 METER
MSFD	23.49 METER		

PARAMETERS

NAME	VALUE	UNIT	NAME	VALUE	UNIT
CBTS	100.000		SPF1	4.00	
CBTD	9.00000	US/F	SPF2	0.00000	US/F
BSIN	1	US	SBEL	200	US
UMUD	15.0000	LB/G	SWCO	510	
RMFS	.20000	OHMM	SMFC	0.00000	MMHO
RMCS	.30000	OHMM	DFT	SLIM	
BHS	OPEN		FPHI	SPHI	
DDC	.70000	M	DS	6.00000	IN
FF	HORA		SZ	9.0	M

5 cm