CSU

COMPANY: ARROW AUSTRALIA
WELL: CAPE GRIMES NO. 1
FIELD: ALLUVIUM
REGION: NORTHERN TERRITORY
LOCATION: 1 KM SW OF
CAPE GRIMES, 135 20 30 E
PERMANENT DATUM: AHD
LOG MEASURED FROM: KB 0.0m
DRILL MEASURED FROM: KB 0.0m

RUN 1
RUN 2

DATES
RUN 1
RUN 2

ARROW AUSTRALIA
CAPE GRIMES NO. 1
ALLUVIUM
NT

TOTAL DEPTH
DRILLER: 1500.0m
LOGGER: 1500.0m
SCHLUM: 1500.0m

BOTTOM HOLE TEMP
RUN 1: 42.0°C
RUN 2: 42.0°C

BOREHOLE RECORD
BIT NO 1: 311.1mm @ 0.0m
BIT NO 2: 215.9mm @ 311.1m
BIT NO 3: 215.9mm @ 1500.0m

CASING RECORD
SURF: 244.5mm @ 311.1m
INT: 177.8mm @ 1498.0m

MUD TYPE: GEL/POLYMER
MUD DENSITY: 1.08 g/cc
MUD VISCOSITY: 42 s
FLUID LOSS: 8.5 ml/30min
PH: 9.5
MUD RESISTIVITY: 0.42 ohm-m @ 23°C
MUD FILTRATE RES: 0.31 ohm-m @ 23°C
MUD CAKE RES: 0.52 ohm-m @ 23°C
MUD CAKE THICK: 2.0mm @ 23°C

TIME CIRC. STOPPED: 0700 17
TIME LOGGER ON BTM: 1400 17

MAX. REC. TEMP.: 42.0 °C

LOGGING UNIT NO.: 3
LOGGING TRUCK NO.: 7
WITNESSED BY: J. MITCHELL-SMITH

REMARKS:
ALL DEPTHS BELOW KB AT 0.0m
OPTICAL LOGS RUN AS FAR AS WELL CONDITIONS ALLOWED

EQUIPMENT SUMMARY:
RUN 1: DLL-MSFL-GR-CAL
RUN 2: LDT-CNL-GR-CAL

DLL-MSFL: DUAL LATEROLOG WITH MICRO-SFL
LDT-CNL-GR-CAL: LITHO-DENSITY COMPENSATED NEUTRON WITH GAMMA RAY AND CALIPER

GENERAL: ALL LOGS RECORDED WITH STANDARD SCHLUMBERGER EQUIPMENT AND PROCESSED ON SCHLUMBERGER COMPUTING CENTRE. ALL DEPTHS ARE MEASURED FROM KELLY BUSHING UNLESS OTHERWISE NOTED. ALL LOGS ARE PRESENTED IN FEET AND METRES. ALL LOGS ARE PRESENTED IN ACCORDANCE WITH SCHLUMBERGER STANDARD PRESENTATION