ENCL. 23

OR-0358A

HDT SUITE 3 PLAYBACK

CSU

460145

COMPANY: AMOCO AUSTRALIA
WELL: CAPE SORELL NO. 1
FIELD: WILDCAT
STATE: TASMANIA
NATION: AUSTRALIA
LOCATION: SOUTHWEST TASMANIA

SEC: TWP: RGE:
LATITUDE: 042 08 09.54 S
LONGITUDE: 145 01 47.06 E

PERMANENT DATUM: M.S.L.
ELEV. OF PERM. DATUM:
LOG MEASURED FROM: KB
72.0 ' ABOVE PERM. DATUM
DRLG. MEASURED FROM: KB

ELEVATIONS-
KB: 72.0 '
DF: 71.0 '
GL: -309.0 '

OTHER SERVICES-
DIL-BHC-GR
DLL-MSFL-GR
LDL-CNL-GR

PROGRAM
TAPE NO:
22.1
SERVICE
ORDER NO:
SEA 08 01

DATE: 11 AUG 82
RUN NO: 3

DEPTH-DRILLER: 9032.0 '
DEPTH-LOGGER: 9025.0 '
BTM. LOG INTERVAL: 9025.0 '
TOP LOG INTERVAL: 4140.0 '

CASING-DRILLER:	693 '	1393 '	4144 '
CASING-LOGGER:	693 '	1393 '	4140 '
CASING:	30	20	13.37
WEIGHT:	310.0 LB/F	133.0 LB/F	68.000 LB/F
BIT SIZE:	33	17.5	12.25
DEPTH:	1440 '	4161 '	9033 '

TYPE FLUID IN HOLE: FRESHWATER GEL POLYMER
DENSITY: 9.1 LB/G
VISCOSITY: 49.0 S
PH: 14.0
FLUID LOSS: 8.0 C3
SOURCE OF SAMPLE: FLOWLINE
RM: 1.240 OHMM AT 68.0 DEGF
RMF: 1.160 OHMM AT 68.0 DEGF
RMC: 1.380 OHMM AT 68.0 DEGF
SOURCE RMF/RMC: PRESS /PRESS
RM AT BHT: 0.508 OHMM AT 176. DEGF
RMF AT BHT: 0.475 OHMM AT 176. DEGF
RMC AT BHT: 0.565 OHMM AT 176. DEGF

TIME CIRC. STOPPED: 0900 10
TIME LOGGER ON BTM.: 1000

MAX. REC. TEMP: 176.0 DEGF

5 cm

LOGGING UNIT NO: 33
LOGGING UNIT LOC: SEA
RECORDED BY: H GOH
WITNESSED BY: W WEIBEL/R WALLA

REMARKS:

DEVIATION READING NEGATIVE, SHOULD BE SHIFTED BY 1.5 DEG

EQUIPMENT NUMBERS-

HDE F 736 HDS F 1965 DAM 2953 HDM LB 1711

ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS AND WE CANNOT, AND DO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATIONS, AND WE SHALL NOT, EXCEPT IN THE CASE OF GROSS OR WILLFUL NEGLIGENCE ON OUR PART, BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COSTS, DAMAGES OR EXPENSES INCURRED OR SUSTAINED BY ANYONE RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR OFFICERS, AGENTS OR EMPLOYEES. THESE INTERPRETATIONS ARE ALSO SUBJECT TO OUR GENERAL TERMS AND CONDITIONS AS SET OUT IN OUR CURRENT PRICE SCHEDULE.

FILE
0

CHANGED PARAMETERS

NAME	VALUE	UNIT	NAME	VALUE	UNIT
VHOL	4962.13	F3	VCEM	2493.97	F3

DEVI(DEG)			
-1.000	9.0000		
RB (DEG)		C2 (IN)	
-40.00	360.00	30.000	10.000
AZIM(DEG)		C1 (IN)	
-40.00	360.00	30.000	10.000

FILE
101