OR-0058A

ENCL. 26

Schlumberger

LDL-CNL-GR SUITE 3 SCALE 1/200

CSU Field Log

COMPANY: AMOCO AUSTRALIA 460148
WELL: CAPE SORELL NO. 1
FIELD: WILDCAT
STATE: TASMANIA
NATION: AUSTRALIA
LOCATION: SOUTHWEST TASMANIA
SEC: TWP: RGE:
LATITUDE: 042 08 09.54 S
LONGITUDE: 145 01 47.06 E
PERMANENT DATUM: M.S.L.
ELEV. OF PERM. DATUM:
LOG MEASURED FROM: KB
72.0 ' ABOVE PERM. DATUM
DRLG. MEASURED FROM: KB
ELEVATIONS-
KB: 72.0 '
DF: 71.0 '
GL: -309.0 '
DATE: 11 AUG 82
RUN NO: 2

OTHER SERVICES-
DIL-BHC-GR
DLL-MSFL-GR
HDT

PROGRAM
TAPE NO:
22.1
SERVICE
ORDER NO:
SEA 08 01

DEPTH-DRILLER: 9032.0 '
DEPTH-LOGGER: 9025.0 '
BTM. LOG INTERVAL: 9022.0 '
TOP LOG INTERVAL: 4140.0 '

CASING-DRILLER:	693 '	1393 '	4144 '
CASING-LOGGER:	693 '	1393 '	4140 '
CASING:	30	20	13.37
WEIGHT:	310.0 LB/F	133.0 LB/F	68.000 LB/F
BIT SIZE:	33	17.5	12.25
DEPTH:	1440 '	4161 '	9033 '

TYPE FLUID IN HOLE: FRESHWATER GEL POLYMER
DENSITY: 9.1 LB/G
VISCOSITY: 49.0 S
PH: 14.0
FLUID LOSS: 8.0 C3
SOURCE OF SAMPLE: FLOWLINE
RM: 1.240 OHMM AT 68.0 DEGF
RMF: 1.160 OHMM AT 68.0 DEGF
RMC: 1.380 OHMM AT 68.0 DEGF
SOURCE RMF/RMC: PRESS /PRESS
RM AT BHT: 0.522 OHMM AT 171. DEGF
RMF AT BHT: 0.488 OHMM AT 171. DEGF
RMC AT BHT: 0.581 OHMM AT 171. DEGF

TIME CIRC. STOPPED: 0900 10
TIME LOGGER ON BTM.: 0600

MAX. REC. TEMP: 171.0 DEGF

LOGGING UNIT NO: 33
LOGGING UNIT LOC: SEA
RECORDED BY: H GOH
WITNESSED BY: W WEIBEL/R WALLA

REMARKS:

5 cm

EQUIPMENT NUMBERS-

SGC JC 4119 NSM 2743 CNC A 1266 PDH 779

ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS AND WE CANNOT, AND DO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATIONS, AND WE SHALL NOT, EXCEPT IN THE CASE OF GROSS OR WILLFUL NEGLIGENCE ON OUR PART, BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COSTS, DAMAGES OR EXPENSES INCURRED OR SUSTAINED BY ANYONE RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR OFFICERS, AGENTS OR EMPLOYEES. THESE INTERPRETATIONS ARE ALSO SUBJECT TO OUR GENERAL TERMS AND CONDITIONS AS SET OUT IN OUR CURRENT PRICE SCHEDULE.

FILE

106

AFTER SURVEY TOOL CHECK SUMMARY

PERFORMED: 82/08/11
PROGRAM FILE: LDTCNG (VERSION 22.1 82/08/07)

CNTA TOOL CHECK

	JIG BEFORE	AFTER
NRAT	2.157	2.151

POROSITY CHANGE (LIME): -0.000

LDTA TOOL CHECK

LDT TOOL SERIAL NUMBER : 779

	BACKGROUND MEASURED BEFORE	AFTER	UNITS
LL	18.70	18.57	CPS
LU1	36.18	36.40	CPS
LU2	37.09	37.31	CPS
LU	73.25	73.68	CPS
LS	55.34	55.46	CPS
LITH	5.375	5.32	CPS
SS1	14.21	14.19	CPS
SS2	9.671	9.67	CPS

FILE

5

TENS(LB) 500.00 5500.0
DRHO(G/C3) -0.250 0.2500
BS (IN) 10.000 20.000
PEF ( ) 0.0 10.000
CALI(IN) 10.000 20.000
NPHI( ) 0.4500 -0.150
GR (GAPI) 0.0 150.00
RHOB(G/C3) 1.8500 2.8500

FILE

3