GEOSERVICES
ON-LINE TDC

DRILLING DATA REPRINT

3/ 9/82

CAPE SORELL # 1

		DEPTHS STANDARD	DEPTHS VERTICAL METERS	DEPTHS LAGGED	DATE DAY	DATE HR:MN	DRILLING PARAMETERS RPM	WOB TONS	ROP MN/M	TORQ KG*M	GAS %	SNAP	FLOW IN L/MN	FLOW OUT	PRESSURE IN KG/CM2	PRESSURE OUT	MUD WEIGHT IN KG/L	MUD WEIGHT OUT	TEMPERATURE IN DEG	TEMPERATURE OUT	RESISTIVITY IN OHMS	RESISTIVITY OUT
$ NWBIT		11296.43 MET	INSERT	SMITH F7		SIZE:	8.50	NOZZLES: 12 12 12 /32			COST: 4389 $											
AV	11300.00	11297.46	11157.00	56	13:46	50	32.4	7.1	2100	15.4	.0	359	360	1979	3	9.60	9.60	65.4	92.1	1.3	1.2
AV	11305.00	11300.53	11187.43	56	14:10	51	34.2	7.6	1971	15.4	.0	354	357	1841	2	9.61	9.60	69.8	93.0	1.3	1.2
AV	11310.00	11305.25	11292.67	56	15:23	49	37.1	4.1	1926	15.0	.0	326	326	1622	3	9.57	9.57	75.8	95.0	1.3	1.2
AV	11315.00	11310.57	11309.14	56	17:52	49	41.4	2.5	1956	14.7	.0	326	325	1623	3	9.54	9.56	82.8	99.2	1.2	1.2
AV	11320.00	11315.00	11308.41	56	18:42	57	40.1	9.6	1964	14.8	.0	329	329	1641	3	9.54	9.63	83.5	99.6	1.2	1.2
AV	11325.00	11320.40	11313.03	56	19:45	61	41.4	6.6	2040	14.9	.0	334	336	1691	3	9.55	9.64	83.9	99.6	1.2	1.2
AV	11330.00	11324.96	11317.27	56	20:22	59	40.2	8.0	2046	14.8	.0	330	327	1601	3	9.56	9.62	84.5	100.0	1.2	1.2
AV	11335.00	11330.26	11321.21	56	21: 1	62	40.0	11.1	2080	14.9	.0	332	335	1671	3	9.56	9.60	85.1	101.0	1.2	1.2
AV	11340.00	11335.12	11326.66	56	21:46	62	42.4	7.8	2012	14.9	.0	330	331	1607	3	9.55	9.59	86.1	102.5	1.2	1.2
AV	11345.00	11340.41	11333.08	56	22:33	62	41.7	7.1	1946	14.8	.0	329	330	1694	3	9.56	9.60	87.3	103.5	1.2	1.2
AV	11350.00	11345.32	11337.66	56	23:12	61	39.7	7.8	1996	14.8	.0	330	334	1695	2	9.55	9.61	88.3	104.0	1.2	1.2
AV	11355.00	11350.30	11343.09	57	0: 9	61	38.7	6.2	2040	14.7	.0	327	328	1691	3	9.55	9.58	89.2	104.3	1.2	1.2
AV	11360.00	11354.83	11348.87	57	0:60	62	39.3	5.3	2109	14.6	.0	326	329	1686	3	9.55	9.52	89.6	105.1	1.2	1.2
AV	11365.00	11360.26	11355.16	57	2: 7	63	33.0	4.0	2115	14.6	.0	325	327	1696	3	9.55	9.49	90.5	105.2	1.2	1.2
AV	11370.00	11364.99	11359.64	57	2:58	63	36.0	5.4	2160	14.8	.0	324	325	1694	3	9.56	9.51	90.9	106.2	1.2	1.2
AV	11375.00	11370.48	11363.84	57	3:51	62	35.7	7.1	2116	15.1	.0	325	327	1691	3	9.54	9.50	91.3	106.0	1.2	1.2
AV	11380.00	11375.12	11368.08	57	4:35	62	36.7	5.8	2089	14.9	.0	325	325	1716	3	9.55	9.51	91.5	106.0	1.2	1.2
AV	11385.00	11382.14	11374.59	57	5:42	62	40.6	5.1	2088	14.9	.0	325	340	1756	3	9.55	9.49	91.4	104.3	1.2	1.2
AV	11390.00	11385.69	11377.33	57	6:14	63	39.2	7.2	2100	14.8	.0	325	328	1766	3	9.57	9.50	91.2	105.7	1.2	1.2
AV	11395.00	11390.61	11382.66	57	7: 2	61	36.1	5.2	2098	14.8	.0	325	327	1767	3	9.57	9.47	91.2	106.1	1.2	1.2
AV	11400.00	11394.94	11389.29	57	7:53	60	34.7	3.9	2067	14.8	.0	327	329	1764	3	9.58	9.48	91.3	106.0	1.2	1.2
AV	11405.00	11400.26	11393.10	57	8:39	63	36.5	7.9	2137	14.9	.0	325	328	1768	3	9.59	9.57	91.3	106.2	1.2	1.2
AV	11410.00	11404.87	11396.95	57	9:18	62	35.5	5.7	2059	14.9	.0	325	326	1768	3	9.59	9.56	91.3	106.6	1.2	1.2
AV	11415.00	11410.28	11402.68	57	10:11	62	35.8	6.2	2060	14.9	.0	325	326	1781	3	9.57	9.52	91.4	106.4	1.2	1.2
AV	11420.00	11414.92	11408.38	57	11: 5	62	35.9	6.8	2168	14.9	.0	330	329	2002	3	9.57	9.55	91.0	105.6	1.2	1.2

$ DIREP 11420.65 MET DRILL & BOTTOM TIME: 21.3 30.9 HR